

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER 10
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Great Western Oil Co.</u>		Lease <u>Kaiser</u>		Well # <u>1</u>	
Location of Well	Unit <u>0</u>	Section <u>19</u>	Township <u>18</u>	Range <u>27</u>	County <u>Eddy</u>
Drilling Contractor	<u>660/S</u> <u>1980/E</u>		Type of Equipment <u>Ratary</u>		
Companyman <u>Kenneth Smith</u>					
* <u>Witness</u>					
APPROVED CASING PROGRAM					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2</u>	<u>13 3/8</u>	<u>48</u>		<u>344'</u>	<u>350</u>
* <u>12 1/4</u>	<u>8 5/8</u>	<u>24</u>		<u>1700'</u>	<u>900</u>
<u>7 7/8</u>	<u>5 1/2</u>	<u>17</u>		<u>9900'</u>	<u>500</u>
Casing Data:					
Surface <u> </u> joints of <u>8 5/8</u> inch <u>24</u> # Grade <u>K-SS</u>					
<u>(Approved)</u> <u>(Rejected)</u>					
Inspected by <u>M.S.</u> date <u>8/26/80</u>					
Cementing Program					
Size of hole <u>12 1/4"</u> Size of Casing <u>8 5/8"</u> Sacks cement required <u> </u>					
Type of Shoe used <u>guide</u> Float collar used <u>inert</u> Btm 3 jts welded <u>yes</u>					
TD of hole <u>1728'</u> Set <u>1684'</u> Feet of <u>8 5/8</u> Inch <u>24</u> # Grade <u>K-SS</u>					
New+used csg. @ <u>1684'</u> with <u>200</u> sacks neat cement around shoe					
+ <u>300</u> sack <u>Hall</u> <u>etc</u> additives <u> </u>					
Plug down @ <u>3:30</u> (AM) <u>(PM)</u> Date <u>8/29/80</u>					
Cement circulated <u>yes</u> No. of Sacks <u>105K</u>					
Cemented by <u>Hall</u> Witnessed by <u>Mike Stillfield</u>					
Temp. Survey ran @ <u> </u> (AM) (PM) Date <u> </u> top cement @ <u> </u>					
Casing test @ <u> </u> (AM) (PM) Date <u> </u>					
Method Used <u> </u> Witnessed by <u> </u>					
Checked for shut off @ <u> </u> (AM) (PM) Date <u> </u>					
Method used <u> </u> Witnessed by <u> </u>					
Remarks: <u>Operator drilled hole using pipe with bad lot of trouble running casing.</u>					
Last drill break @ <u>1065'</u>					
Control logs @ <u>1639' - 1594' - 1549' - 1504'</u> Full returns to <u>1728'</u>					