

OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

SEP 3 1980

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Great Western Drilling Company</b>	8. Farm or Lease Name <b>Kaiser Com.</b>
3. Address of Operator <b>P. O. Box 1659 Midland, Texas 79702</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>0</b> <b>660</b> FEET FROM THE <b>south</b> LINE AND <b>1980</b> FEET FROM THE <b>east</b> LINE, SECTION <b>19</b> TOWNSHIP <b>18S</b> RANGE <b>27E</b> NMPM.	10. Field and Pool, or Wildcat <b>Red Lake Penn (Morrow)</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3279.9 GL</b>	12. County <b>Eddy</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

08-25-80: Spud 17½" hole - TD 363'. Ran 9 jts 13-3/8" 48#/ft, H-40, ST&C casing. Set 344.77' of 13-3/8" at 363.19'. Cemented w/350 sx Class "C" plus 2% CaCl, wt. 14.8#/gal. Plug down at 12:45 AM, 08-26-80. NMOCC notified but did not witness. Cement did not circulate.

08-26-80 Ran temperature survey, found top of cement 13' from surface betwee 13-3/8" casing and 17½" hole. Received permission from NMOCC representative Mr. Gressett, to finish filling annulus with ready mix cement. Cemented annulus 13' - with 1½ yards ready-mix cement. Tested BOP and casing to 1000 psi for 30 minutes, held ok. Reduced hole to 12½" and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED B. C. Mahany TITLE General Superintendent DATE 08-29-80

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE SEP 5 - 1980

CONDITIONS OF APPROVAL, IF ANY: