

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

OCT 23 1980

O. C. D.

ARTESIA OFFICE

Form O-103
Revised 10-1-78

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.O.S.	
LAND OFFICE	
OPERATOR	1

5a. Indicate Type of Lease	
State ☒	Fee ☐
5. State Oil & Gas Lease No. L-122	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REOPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT TO DRILL OR TO REOPEN OR PLUG BACK TO A DIFFERENT RESERVOIR".)

1. OIL ☐ GAS ☒ OTHER ☐		2. Title Agreement Name	
2. Name of Operator Yates Petroleum Corporation ✓		6. Form or Lease Name Penasco IW State Com	
3. Address of Operator 207 So. 4th St., Artesia, NM 88210		9. Well No. 7	
4. Location of Well UNIT LETTER <u>L</u> 1980 FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM <u>West</u> THE <u>LINE, SECTION</u> <u>31</u> TOWNSHIP <u>18S</u> RANGE <u>25E</u> NEED.		10. Field and Pool, or Village Und. Penasco Draw Morrow	
15. Elevation (Show whether DF, RT, GR, etc.) 3690' GR		12. County Eddy	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 17-1/2" hole at 10:00 AM 10-19-80.

TD 465' Ran 14 joints of 13-3/8" 54.5# K-55 casing set at 465'. Regular pattern guide shoe at 465'. Flapper float at 425'. Cemented w/450 sacks Class "C" 4% CaCl. Slurry weight 14.8, 1.32 cu ft/sack. Compressive strength at 70 degrees at 1023 psi in 12 hours. PD 8:40 PM 10-19-80. Cement circulated 35 sacks. WOC 12 hours. Reduced hole to 12-1/4". Drilled plug and tested to 600#, OK. Resumed drilling.

TD 1026' Ran 27 joints of 8-5/8" 24# J-55 casing set at 1026'. 1' guide shoe at 1026'. Flapper insert float set at 981'. Cemented w/200 sacks Class "C" Neat, 800 sacks 65-35 Poz, 4% Bentonite, 8# Kolite, 1/4# celloflake and 3% CaCl. Tailed in w/150 sacks Class "C" 2% CaCl. PD 4:30 AM 10-21-80. Circulated 45 sacks. WOC 18 hours. Nippled up and tested to 1500#, Ok. Reduced hole to 7-7/8". Drilled plug and tested to 600#, OK. Resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Albert R. Hall TITLE Engineer DATE October 23, 1980

APPROVED BY W.A. Gussert TITLE SUPERVISOR, DISTRICT II DATE OCT 28 1980

CONDITIONS OF APPROVAL, IF ANY: