

MORRIS R. ANTWEIL NO. 2 DINKUS
DST SUMMARY

RECEIVED

SEP 23 1981

O. C. D.

ARTESIA, OFFICE

- DST #1 7050'-7155' (105' Cisco) Open 2 hours, weak blow. GTS 35 mins. Flwd 26 MCFD w/2 psi FTP. While pulling tools, DP unloaded with 1300' pipe in hole. Reversed out. Recovered est. 2 BO. Initial FP 238-251 psi, 1-hr ISIP 2392 psi. Final FP 278-423 psi, 3-hr FSIP 2365 psi.
- DST #2 8740'-8800' (60' Morrow) Open 30 mins initial flow weak to fair blow NGTS. Recovered 275' mud. Initial FP 138 psi, 1-hr ISIP 2745 psi, 2-hr Final FP 69-115 psi, 4-hr FSIP 3178 psi.
- DST #3 8738'-8910' (172' Morrow) Open 30 mins initial flow GTS 29 mins. Second flow, flwd 100 MCFD with 29 psi FTP. Recovered 760' GCM. Initial FP 199-304 psi, 1-hr ISIP 2352 psi, 2-hr Final FP 263-318 psi, 4-hr FSIP 3393 psi.
- DST #4 8500'-8700' (200' Atoka) Open 165 mins weak blow NGTS. Recovered 540' mud. No show oil or gas. Initial FP 210 psi, 1½ hr ISIP 441 psi, Final FP 252 psi, 4-hr FSIP 756 psi.