

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.O.B.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1

3a. Indicate Type of Lease  
State ☐ For ☒  
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

Oil Well ☒ Gas Well ☐ OTHER ☐

Name of Operator  
Ralph Nix ✓  
Address of Operator  
P. O. Box 617 Artesia, NM 88210

7. Unit Agreement Name

8. Farm or Lease Name

Merrill

9. Well No.

2

10. Field and Pool, or Wildcat

Atoka Veso

Location of Well  
UNIT LETTER B 990 FEET FROM THE North LINE AND 1650 FEET FROM

ME East LINE, SECTION 34 TOWNSHIP 18S RANGE 26E

15. Elevation (Show whether DF, RT, GR, etc.)

3354' GL

12. County

Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
PARTIALLY ABANDON ☐  
OR ALTER CASING ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOBS ☐

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

OTHER perforation & stimulation ☒

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed operations.) SEE RULE 1103.

10/7/82 RU GEO, run Gamma Ray Correlation log, RIH w/4" SSB select fire jet gun and perforate 25, .50" holes @ 3693', 94, 96, 98, 3700, 07, 08, 10, 12, 18, 20, 22, 24, 25, 27, 30, 31, 34, 36, 38, 40, 42, 44, 46, 48.

10/13/82 RU Monument, RIH w/ 2 3/8" tubing 4.7# 120 jts to 3755' GL, & spot 1000 gals 15% NEFE acid pull & lay down 6 jts tubing & pull and stand back 114 jts tubing. RU Halliburton to frac down 5 1/2" casing. Frac with 80,000 gals of gelled 1% KCL water carrying 160,000# with 2000 gal 15% NEFE spear headed 20/40 sand and 30,000# of 10/20 sand with the following results: Max PSI 3630, av PSI 2450, av rate 87 BPM, job completed @ 2:35 pm, shut in till 12:00 pm and flow back to pit.

10/14/82 RIH w/114 jts of 2 3/8" tubing & Hydrostatic test each jt going in, bottom of tubing & SN @ 3570' GL RIH w/Taper rod string 101 of 3/4" and 47, 7/8", Norris type 90 & 2 x 1/2 X 16, insert rod pump, tree up, hang on D-114 Pupco pump jack, set to pumping.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original Signed By Ralph Nix Jr TITLE \_\_\_\_\_ DATE 10/21/82

Original Signed By Leslie A. Clements TITLE \_\_\_\_\_ DATE OCT 28 1982  
Supervisor District II  
I hereby certify that the information above is true and complete to the best of my knowledge and belief.