

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE	☒	
FILE	☒	☒
U.S.G.S.		
LAND OFFICE		
OPERATOR	☒	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501
RECEIVED BY
NOV 17 1983
O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-75

5a. Indicate Type of Lease
State ☐ For ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL ☒ GAS ☐ OTHER ☐

1. Name of Operator
Yates Petroleum Corporation ✓

2. Address of Operator
207 South 4th St., Artesia, NM 88210

3. Location of Well
UNIT LETTER C 990 FEET FROM THE North LINE AND 2310 FEET FROM
THE West LINE, SECTION 27 TOWNSHIP 18S RANGE 26E N.M.P.M.

7. Unit Agreement Name

8. Farm or Lease Name
Hawkins GY

9. Well No.
3

10. Field and Pool, or Wildcat
Atoka SA

15. Elevation (Show whether DF, RT, CR, etc.)
3323' GR

12. County
Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

REMEDIAL WORK ☒
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 12-1/4" hole 1:45 PM 11-11-83. Ran 22 jts of 8-5/8" 24# K-55 casing set 950'. 1-Texas Pattern notched guide shoe set 950'. Insert float set 914'. Cemented w/350 sacks Class "C" 4% gel and 2#/sack Hiseal. Tailed in w/200 sacks Class "C" 2% CaCl₂. Compressive strength of cement - 1050 psi in 12 hrs. PD 6:45 PM 11-12-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 35 sacks. WOC. Drilled out 12:45 PM 11-13-83. WOC 18 hrs. Cut off and welded on flow nipple. Tested casing to 1000 psi for 30 minutes, okay. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leslie A. Clements

TITLE Production Supervisor

DATE 11-16-83

Original Signed By

Leslie A. Clements

TITLE Supervisor District II

DATE NOV 18 1983

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY: