

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Drawer DD
Artesia, NM

5. LEASE

NM-033775

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

L. R. Manning & Federal "B"

9. WELL NO.

21

10. FIELD OR WILDCAT NAME

Wildcat *Devonian*

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 28, T-18-S, R-30-E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)

3476' (GR)

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil well ☒ gas well ☐ other ☐

2. NAME OF OPERATOR

TEXACO, Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728, Hobbs, New Mexico 88240

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)

AT SURFACE: 2130' FSL & 990' FEL

AT TOP PROD. INTERVAL:

AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
CHANGE ZONES ☐
ABANDON* ☐

SUBSEQUENT REPORT OF:

☐
☐
☐
☐
☐
☐
☐
☐

RECEIVED BY

MAY 15 1984

O. C. D.

ARTESIA, OFFICE

Do not report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

TOTAL DEPTH 13,206'

13 3/8" OD 48# H-40 CSG SET @ 421'

9 5/8" OD 36#, 40#, 47#, K-55 N-80 & L-80 CSG SET @ 4000'.

1. Ran 13,186' (333 Jts.) 5 1/2" OD 17# N-80, 17# K-55 & 20# L-80 CSG & Set @ 13,206'.
2. Cemented 1st stage W/1200 sx. 50-50 Poz-Mix & Class 'H' Cement containing 2% KCL & 8% Hallid 9. Cement did not circulate.
3. With DV tool open @ 9469', cemented 2nd stage W/1000 sx. LW Cement containing 1/4# flocele per sack. Cement did not circulate. Top of cement 4700' by Temperature survey. Job complete 4:30 AM, 1-31-84. WOC in excess of 18 hrs.
4. Tested 5 1/2" csg to 1500# for 30 minutes, 10:00-10:30 AM, 2-9-84. Tested OK. Job complete 10:30 AM, 2-9-84.

Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED _____ TITLE _____ Dist. Mgr. DATE 2-10-84

ACCEPTED FOR RECORD (This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL IF ANY:

MAY 14 1984

Carlsbad

NEW MEXICO

*See Instructions on Reverse Side