

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION
P. O. BOX 2083
SANTA FE, NEW MEXICO 87501
RECEIVED BY
DEC 12 1983
O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-78

1. Indicate Type of Lease
State ☐ Fee ☒
2. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT TO DRILL" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

7. Unit Agreement Name

8. Farm or Lease Name
Bonnie YM

9. Well No.
1

10. Field and Pool, or Wildcat
Penasco Draw-SA-Yeso
Associated

Location of Well
UNIT LETTER N 990 FEET FROM THE South LINE AND 2310 FEET FROM
THE West LINE, SECTION 26 TOWNSHIP 18S RANGE 25E N.M.P.M.

11. Elevation (Show whether DF, RT, GR, etc.)
3486' GR

12. County
Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
REPAIR OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17-1/2" hole 10:00 AM 12-7-83. Ran 11 joints of 13-3/8" 68# K-55 casing set 395'. 1-Texas Pattern notched guide shoe set 395'. Insert float set 360'. Cemented w/ 400 sacks Class "C" 2% CaCl₂. Compressive strength of cement - 1250 psi in 12 hours. PD 8:15 PM 12-7-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 25 sacks. WOC. Drilled out 8:15 AM 12-8-83. WOC 12 hours. Cut off and welded on flow nipple. Tested casing to 1000 psi for 30 minutes, OK. Reduced hole to 12-1/4" Drilled plug and resumed drilling. Note: Lost returns at 493'.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leslie A. Clements TITLE Production Supervisor DATE 12-12-83
Original Signed By
Leslie A. Clements
Supervisor District II
APPROVED BY _____ TITLE _____ DATE DEC 12 1983

CONDITIONS OF APPROVAL, IF ANY: