

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	<input checked="" type="checkbox"/>
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501
RECEIVED BY
MAY 28 1984
O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Arlen Dickson	8. Farm or Lease Name Exxon State
3. Address of Operator P.O. Box 50160 Midland, Texas 79710	9. Well No. #1
4. Location of Well UNIT LETTER M 860 FEET FROM THE South LINE AND 330 FEET FROM THE West LINE, SECTION 9 TOWNSHIP 18-S RANGE 28-E NMPM.	10. Field and Pool, or Wildcat Artesia Queen GR-SA
15. Elevation (Show whether DF, RT, GR, etc.) 3626 GR	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Set surface casing

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1503.

Spudded at 7:50 P.M. on 5/15/84. TD at 370' at 6:00 A.M. on 5/16/84.
Set 357' of 24lb. J-55 API 8 5/8" casing. Cemented with 300 sacks of
Class "C" 2% CC. Circulated 125 sacks. Plugged down at 3:30 P.M. on
May 16th. Pressure tested 1000 lbs. for 30 minutes. Tested okay.
Waiting on rig to arrive around 24th of May.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Marlynn K. Reynolds</u>	TITLE <u>Consultant</u>	DATE <u>May 21, 1984</u>
APPROVED BY _____	TITLE <u>Ledie A. Clements</u> <u>Supervisor District II</u>	DATE <u>MAY 29 1984</u>

CONDITIONS OF APPROVAL, IF ANY: