


NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

NEW MEXICO OIL CONSERVATION COMMISSION



Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. OG-103

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Santa Rita Exploration Corp. ✓	8. Farm or Lease Name Sun State
3. Address of Operator P.O. Box 798, Artesia, New Mexico 88210	9. Well No. #2
4. Location of Well UNIT LETTER B 990 FEET FROM THE North LINE AND 1650 FEET FROM THE East LINE, SECTION 7 TOWNSHIP 18S RANGE 28E N.M.P.M.	10. Field and Pool, or Wildcat Artesia Queen GR-SA
15. Elevation (Show whether DF, RT, GR, etc.) 3613	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well was drilled to a total depth of 1724' at 5:00 am on June 15, 1984 7 7/8" hole

6/15/84

Ran 1719' of 4 1/2", 10 1/2# casing.  
Used 3 centralizers.

Cemented with 200 sxs Halliburton Lite, 6# salt, 1/4# flocele, 2% CaCl,  
and 200 sxs Class "C", 8# salt, 1/4# flocele, 2% CaCl.

Plug down at 5:00 pm on 6/15/84

Circulated 50 sxs to surface

Pressure tested 1000# for 30 minutes- Held

WOC 18 hours.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Vickie Sue TITLE Production Clerk DATE June 19, 1984

APPROVED BY Leslie A. Clements TITLE Supervisor District II DATE AUG 14 1984  
CONDITIONS OF APPROVAL, IF ANY: