

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION

P. O. BOX 208
SANTA FE, NEW MEXICO 87501

JUL 16 1984

O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
B-6811

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☒

Name of Operator
MYCO Industries, Inc.

Address of Operator
207 S. 4th, Artesia, NM 88210

Location of Well

UNIT LETTER P 990 FEET FROM THE South LINE AND 990 FEET FROM
East 36 LINE, SECTION 18S TOWNSHIP 29E RANGE NMPM.

7. Unit Agreement Name

8. Farm or Lease Name
Gopher Gulch State

9. Well No.
1

10. Field and Pool, or Wildcat
Leeo Hills-Q-Grayburg

15. Elevation (Show whether DF, RT, GR, etc.)
3034' GR

12. County
Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
NULL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOBS ☒

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

OTHER ☐

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1503.

Spudded 14-3/4" hole 12:00 PM 7-4-84. Lost circulation at 80'. Pumped pills, still no returns. Ran 9 jts of 10-3/4" 40.5# K-55 casing set 368'. 1-Texas Pattern notched guide shoe set 368'. Insert float set 326'. Cemented w/325 sacks Class "C" 2% CaCl₂. Compressive strength of cement - 1250 psi in 12 hrs. PD 2:00 AM 7-5-84. Bumped plug to 1000 psi, released pressure and float held okay. Cement did not circulate. WOC 6 hrs. Ran Temperature Survey and found top of cement at 50'. Filled hole w/4 yds of Ready-Mix. WOC. Drilled out 5:00 PM 7-5-84. WOC 15 hrs. Cut off and welded on flow nipple. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leslie A. Clements TITLE Production Supervisor DATE 7-12-84
Original Signed By
PROVED BY Leslie A. Clements TITLE Supervisor District II DATE JUL 17 1984
CONDITIONS OF APPROVAL, IF ANY:

..
6.