

|                        |                                     |
|------------------------|-------------------------------------|
| NO. OF COPIES RECEIVED |                                     |
| DISTRIBUTION           |                                     |
| SANTA FE               | <input checked="" type="checkbox"/> |
| FILE                   | <input checked="" type="checkbox"/> |
| U.S.G.S.               |                                     |
| LAND OFFICE            |                                     |
| OPERATOR               | <input checked="" type="checkbox"/> |

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501  
AUG 22 1984  
O. C. D.  
ARTESIA, OFFICE

Form C-103  
Revised 10-1-

5a. Indicate Type of Lease  
State ☒ Fee ☐  
5. State Oil & Gas Lease No.  
B-11539

### SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator  
Arlen Dickson  
Address of Operator  
P.O. Box 50160, Midland, Texas 79710  
Location of Well  
UNIT LETTER M 330 FEET FROM THE South LINE AND 990 FEET FROM  
THE West LINE, SECTION 9 TOWNSHIP 18-S RANGE 28-E NMPM.

7. Unit Agreement Name  
8. Farm or Lease Name  
Exxon  
9. Well No.  
#2  
10. Field and Pool, or Wildcat  
Artesia-Queen GR-SA  
12. County  
Eddy

15. Elevation (Show whether DF, RT, GR, etc.)

3624' GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

REPAIR REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
WELL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOBS ☒  
OTHER ☐

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD at 2675' at 12:00 P.M. on 8/20/84. Ran Compensated Neutron & Density Proximity Log and Guard Log. Set 2663', 63 jts., of 5 1/2" 15 1/2# casing at 2675'. Cemented with 330 sxs of Pace Setter Light followed by 215 sxs of Class "C" Neat. Plugged down at 1:45A.M. on 8/21/84. Pressure tested at 1000 lbs. for 30 minutes. Tested fine.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Marlys Reynolds TITLE Consultant DATE 8/21/84

APPROVED BY ORIGINAL SIGNED BY LARRY BROOKS GEOLOGIST - NMOC TITLE DATE AUG 27 1984  
CONDITIONS OF APPROVAL, IF ANY: