


STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87504



Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Blanco Engineering, Inc.	8. Farm or Lease Name Scripps
3. Address of Operator 116 North First Street, Artesia, New Mexico 88210	9. Well No. 5
4. Location of Well UNIT LETTER <u>L</u> <u>2260</u> FEET FROM THE <u>South</u> LINE AND <u>330</u> FEET FROM THE <u>West</u> LINE, SECTION <u>25</u> TOWNSHIP <u>18S</u> RANGE <u>26E</u> NMPM.	10. Field and Pool, or Wildcat Atoka Glorietta Yeso
15. Elevation (Show whether DF, RT, GR, etc.) 3283 GR	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7 7/8" hole to 3750'. Laid down drill pipe. Ran 89 Joints of 5 1/2"-15.5#-New Casing. Set at 3750'. Cemented with 375 sxs Howco Lite with 1/4# Flocele and 350 sxs Class C 50/50 Pozmix with 2% Gel, 4# Salt per sack, 2/10 CFR-2, 5/10 of 1% Haled 4. Plug down 8:00 a.m., November 16, 1984. Circulated 150 sxs to nit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. L. Gray TITLE Vice-President DATE November 26, 1984

APPROVED BY Leslie A. Clements TITLE Supervisor District II DATE NOV 29 1984
CONDITIONS OF APPROVAL, IF ANY: