

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved. *c/sf*
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

LC-067132

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Denton *Fed.*

9. WELL NO.

9

10. FIELD AND POOL, OR WILDCAT

Loco Hills-Q-GRB-SA

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Section 20-18S-29E

12. COUNTY OR PARISH 13. STATE

Eddy

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Yates Drilling Company ✓

3. ADDRESS OF OPERATOR

105 South 4th Street, Artesia, New Mexico 88210 *F.D.*

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

1980' FSL & 2310' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, OR, etc.)

3535'

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☒

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

5-20-88 Notified BLM, Carlsbad office of intention to begin operations.

WIH with wireline CIBP and set at 2628'.

WIH with wireline dump bailer and dumped 4 sacks of cement on CIBP.
Estimated top of cement 2578'.

WIH with wireline CIBP #2 and set at 2401'.

Tested 5½" casing to 500 psig. Lost 30 psig in 15 min.

Loss due to pin hole in welded testing swedge.

Will monitor casing for water flow.

Request extension of temporary abandon status for one year.

Company man on location, Bill Davis.

18. I hereby certify that the foregoing is true and correct

SIGNED *John Kluck*

TITLE Engineer

DATE 5-24-88

(This space for Federal or State office use)

ACCEPTED FOR RECORD

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED FOR 12 MONTH PERIOD

JUN 7 1988

ENDING 6/7/89

*See Instructions on Reverse Side

SJS
CARLSBAD, NEW MEXICO