

C/SF

RECEIVED BY
JAN 9 1985
O.C.D.
ARTESIA OFFICE

DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

EXPIRES AUGUST 31, 1985
5. LEASE DESIGNATION AND SERIAL NO.
NM-36497
6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME
Anadarko 13 Federal
9. WELL NO.
1
10. FIELD AND POOL OR WADCAP
9-G-SA
Artesia Oil Pool
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec. 13, T-18S, R-27E
12. COUNTY OR PARISH
Eddy
13. STATE
NM

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)


1. NAME OF OPERATOR
Dickson Petroleum, Inc. (Arlen Dickson) (915-686-9559)
3. ADDRESS OF OPERATOR
P.O. Box 50160, Midland, Texas 79710
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface
1724' FNL & 2279' FEL of Sec. 13, T-18S, R-27E. (Unit G) (SW4/NE/4)
14. PERMIT NO.
15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3561' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF	<input type="checkbox"/>	WATER SHUT-OFF	<input type="checkbox"/>
FRACTURE TREAT	<input type="checkbox"/>	FRACTURE TREATMENT	<input type="checkbox"/>
SHOOT OR ACIDIZE	<input type="checkbox"/>	SHOOTING OR ACIDIZING	<input type="checkbox"/>
REPAIR WELL	<input type="checkbox"/>	(Other) Set Surface Casing	<input checked="" type="checkbox"/>
(Other)	<input type="checkbox"/>	(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

12/31/84: Set 8 5/8" 24# casing, 8 jts. to 336'. Cemented with 350 sxs Class "C" with 2% CACL with 1 1/2 celephane & 100 sxs Hi Cele. Cement came only up to 60' below surface. Didn't circulate. Had to fill up with Ready-Mix and Gravel-- 5 yds. WOC 18 hrs. Pressure tested at 1000 lbs. for 30 minutes. Tested okay. Drilling Commenced.



I hereby certify that the foregoing is true and correct
SIGNED Marlyne Reynolds TITLE Consultant DATE 1/7/85
(This space for Federal or State office use)

APPROVED BY [Signature] TITLE ACCOUNT FOR RECORD DATE ---
CONDITIONS OF APPROVAL, IF ANY:
JAN 8 1985 *See Instructions on Reverse Side