

Expires August 31, 1985

2/5F

RECEIVED BY

JAN 9 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. O. C. D.

ARTESIA OFFICE

OTHER

2. NAME OF OPERATOR

Anadarko Production Company

3. ADDRESS OF OPERATOR

P. O. Drawer 130, Artesia, New Mexico 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*

See also space 17 below.)

At surface

1730' FSL & 450' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3592' GL

5. LEASE DESIGNATION AND SERIAL NO.

LC - 058126

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Ballard Grayburg San AndresUt

8. FARM OR LEASE NAME

Tract No. 6

9. WELL NO.

19

10. FIELD AND POOL, OR WILDCAT

Loco Hills-Queen-Grayburg-SA

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

6 - 18S - 29E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Spud; drill TD; set & cmt csg

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

1. Rigged up rotary tools; spudded 12-1/4" hole @ 6:00 PM 12-9-84 with fresh water native mud. Lost circ. @ 225'; dry-drilled to 325' KB.
2. Ran 8-5/8", 24.0#, K-55 casing with casing shoe @ 324' KB. Western Co. cemented w/200 sx Pacesetter Lite w/1/4# Celloseal/sx, 5# Hyseal/sx & 3% CaCl; tailed-in with 200 sx Class H w/1/4# Celloseal/sx & 2% CaCl. PD @ 1:00 PM 12-10-84 - cement top @ 62'. (Bird Jones with BLM witnessed); redi-mixed cement to surface with 4 yards.
3. Installed BOP & pressure tested to 1000#. WOC 18 hours prior to drilling plug on 8-5/8" casing with 7-7/8" bit. Drilled to T D of 2800' with 10# brine water.
4. Ran Open Hole Logs.
5. Ran 5-1/2", 15.5#, K-55 casing with casing shoe @ 2800' KB. Western Company cemented w/ 850 sx Pacesetter Lite w/5# Salt/sx and tailed-in with 300 sx Class C w/.6% CF-1, .2% AFS & 2% KCL. Plug down @ 10:07 AM 12-17-84. Circulated 100 sx to pit.

Note: Will file appropriate forms upon completion of well.

18. I hereby certify that the foregoing is true and correct

SIGNED Truman D. Jones

TITLE Field Foreman

DATE January , 1985

(This space for Federal or State Office Use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

JAN 7 1985

\*See Instructions on Reverse Side