

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	<input checked="" type="checkbox"/>
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

RECEIVED BY
P. O. BOX 2088
DEC 17 1984
NEW MEXICO 87501
O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Yates Petroleum Corporation	8. Farm or Lease Name Flint GU
3. Address of Operator 207 South 4th St., Artesia, NM 88210	9. Well No. 3
4. Location of Well UNIT LETTER I, 1750 FEET FROM THE South LINE AND 330 FEET FROM THE East LINE, SECTION 22 TOWNSHIP 18S RANGE 26E NMPM.	10. Field and Pool, or Wildcat Atoka San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 3316' GR	12. County Eddy

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 12-1/4" hole 12:30 PM 12-9-84. Ran 20 joints 8-5/8" 24# ST&C casing set 863'. 1-Texas Pattern notched guide shoe set 863'. Insert float set 821'. Cemented w/250 sx Pacesetter Lite w/2% CaCl2. Tailed in w/150 sx C1 C w/2% CaCl2. Compressive strength of cement - 1250 psi in 12 hrs. PD 7:00 PM 12-10-84. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 75 sacks. WOC. Drilled out 1:00 PM 12-11-84. WOC 18 hrs. Tested casing to 1000 psi for 30 minutes, OK. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leslie A. Clements TITLE Production Supervisor DATE 12-13-84
Original Signed By
Leslie A. Clements
Supervisor District II
APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

DEC 28 1984