

NEW MEXICO OIL CONSERVATION COMMISSION

DRAWER DD

ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Expires 6-12-85

Operator <u>Yates Pet Corp.</u>		Lease <u>Allie Lee "ABH"</u>		Well # <u>1</u>	
Location of Well	Unit <u>C</u>	Section <u>34</u>	Township <u>18S</u>	Range <u>26E</u>	County <u>EDDY</u>
Drilling Contractor	<u>LaRue</u>		Type of Equipment <u>Rotary</u>		

* = CSG. TO WITNESS

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cemen
* <u>12 1/4"</u>	<u>8 5/8"</u>	<u>24#</u>	<u>NEW</u>	<u>940</u>	<u>CIRC</u>
<u>7 1/8"</u>	<u>5 1/2"</u>	<u>14#</u>	<u>"</u>	<u>TD</u>	<u>CIRC</u>

Casing Data:

Surface _____ joints of _____ inch _____ # Grade _____
 _____ (Approved) (Rejected) _____

Inspected by _____ date _____

Cementing Program

Size of hole 12 1/4 Size of Casing 8 5/8 Sacks cement required _____
 Type of Shoe used inst Float collar used 9 1/2" shoe Btm 3 jts welded yes
 TD of hole 900 Set 900 Feet of 8 5/8 Inch 24 # Grade J-55
 New-used csg. @ 900 with 150 sacks neat cement around shoe C.I.C. 2% CC.
 + 300 sack P.S. ether lite additives Colloidal 1/2#, 3% CC

Plug down @ 8:00 (AM) (PM) Date _____

Cement circulated No No. of Sacks _____

Cemented by WESTERN Witnessed by Larry Brooks

Temp. Survey ran @ 2:00 (AM) (PM) Date 3-18-85 top cement @ 50

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by BLW Weaver

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: Ran 1" to 70 ft and circulated cement with 72 SX Class C