

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	☒
FILE	☒
U.S.O.S.	☒
LAND OFFICE	☒
OPERATION	☒

RECEIVED BY
SANTA FE, NEW MEXICO 87501

JAN 7 1986

O. C. D.

Form C-103
Revised 10-1-78

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE IN APPLICATION FOR PERMITS AND FORM C-101 FOR SUCH PROPOSALS.)

OIL WELL ☐ GAS WELL ☒ OTHER ☐		5a. Indicate Type of Lease State ☐ Fed ☒
Name of Operator Yates Petroleum Corporation		6. State Oil & Gas Lease No.
Address of Operator 207 South 4th St., Artesia, NM 88210		7. Unit Agreement Name
Location of Well UNIT LETTER L 1980 FEET FROM THE South LINE AND 660 FEET FROM THE West		8. Farm or Lease Name Box ACH Com
THE West LINE SECTION 4 TOWNSHIP 18S RANGE 26E		9. Well No. 1
11. Elevation (Show whether DF, RT, GR, etc.) 3362' GR		10. Field and Pool, or without West Atoka Morrow
12. County Eddy		

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐ TEMPORARILY ABANDON ☐ PULL OR ALTER CASING ☐ OTHER ☐	PLUG AND ABANDON ☐ CHANGE PLANS ☐ OTHER ☐	REMEDIAL WORK ☐ COMMENCE DRILLING OPER. ☐ CASING TEST AND CEMENT JOBS ☐ OTHER Intermediate Casing ☒	ALTERING CASING ☐ PLUG AND ABANDONMENT ☐ OTHER ☒
---	--	---	--

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 32 joints 8-5/8" 24# J-55 casing set 1348'. 1-Texas Pattern Notched guide shoe set 1348'. Regular insert float 1306'. Cemented w/475 sx Pacesetter Lite with 10#/sx Hiseal + 1/2#/sx Celloseal + 3% CaCl₂. Compressive strength of cement - 1250 psi in 12 hrs. PD 11:15 PM 12-31-85. Did not bump plug. Cement did not circulate. WOC. Ran Temperature Survey and found top of cement 400'. Ran 1". Ran 6 jts 1" (200') set at 186'. Spotted 100 sx Class "C" with 2% CaCl₂. PD 6:45 AM 1-1-86. Circulated 10 sx to pit. WOC. Drilled out 9:30 AM 1-2-86. WOC 33 hours and 15 minutes. NU and tested to 1000 psi for 30 minutes, OK. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief

SIGNED <u>[Signature]</u> Original Signed By <u>Lee A. Clements</u> Supervisor District 11	TITLE Production Supervisor DATE 1-6-86
APPROVED BY CONDITIONS OF APPROVAL, IF ANY:	DATE JAN 16 1986