

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION

RECEIVED BY BOX 088
SANTA FE, NEW MEXICO 87501
FEB 12 1986
O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-73

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator H & S OIL COMPANY	8. Farm or Lease Name Williams
3. Address of Operator Suite 303, First National Bank Bldg., Artesia, NM 88210	9. Well No. 15
4. Location of Well UNIT LETTER <u>D</u> , <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>25</u> TOWNSHIP <u>18S</u> RANGE <u>26E</u> NMPM.	10. Field and Pool, or Wildcat <u>Und.</u> <u>Atoka, Glorieta, Yaso</u>
15. Elevation (Show whether DF, RT, GR, etc.) 3295 GR	12. County Eddy

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input checked="" type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1503.

11-25-85 Spudded at 2:15 PM
11-28-85 Ran 23 jts. 8 5/8" 24# casing to 967.18' Cemented with 400 sacks light weight #4 with 2% KCL and 1/4 lb. cello-flake, 200 sacks H E II with 2% CaCl. Plug down at 2:25 PM, didn't circulate, Ran temperature survey, Found cement top at 75' Started drilling after 18 hour shut down. WOC Johnny Rodriguez was representative from OCC at site. Ready mixed from 75' to the surface.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Therbert R. Spencer TITLE Partner DATE 2/11/86

Original Signed By
Les A. Clements

APPROVED BY Supervisor District II TITLE DATE FEB 20 1986

CONDITIONS OF APPROVAL, IF ANY: