

UNITED STATES DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT  
OIL CONS. COMMISSION  
DRAWER 88210  
ADMIT IN TRIPLA  
(Other instructions on re-  
verse side)

Budget Bureau No. 1004-0135  
Expires August 31, 1985

C15F

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

RECEIVED

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. UNIT AGREEMENT NAME	
2. NAME OF OPERATOR Manzano Oil Corporation ✓ 505/623/1996		8. FARM OR LEASE NAME Elliott Federal	
3. ADDRESS OF OPERATOR P.O. Box 2107/Roswell, NM 88202		9. WELL NO. 2	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. Set also space 17 below.) At surface 2130' FNL & 1980' FEL Sec 30 T18S R30E		10. FIELD AND POOL, OR WILDCAT Wildcat Bone Spring	
14. PERMIT NO. 30-015-25843		12. COUNTY OR PARISH Eddy	
15. ELEVATIONS (Show whether SF, RT, GR, etc.) 3471' GL		13. STATE NM	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF  
FRACTURE TREAT  
SHOOT OR ACIDIZE  
REPAIR WELL  
(Other)


PULL OR ALTER CASING  
MULTIPLE COMPLETION  
ABANDON\*  
CHANGE PLANS


SUBSEQUENT REPORT OF:

WATER SHUT-OFF  
FRACTURE TREATMENT  
SHOOTING OR ACIDIZING  
(Other)


REPAIRING WELL  
ALTERING CASING  
ABANDONMENT\*


(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

- 11/28/87 Spudded well at 4:00 p.m. 11/27/87.  
Drilled to 403'. Ran 11 joints (415') of 13-3/8" casing. Set & cemented @ 403' w/400 sacks Class C w/2% CaCl. Plug down 3:45 a.m. 11/28/87. Did not circulate.  
One inched w/350 sacks Class C cement w/2% CaCl. Circulated 50 sacks to surface.
- 12/4/87 Ran 50 joints (2104') 8-5/8" casing with guide shoe, float collar & three centralizers. Set & cemented @ 2100' w/1100 sacks Halliburton Lite w/ 1/4# flo seal, 50# salt, tail in with 200 sacks Class C w/2% CaCl. Plug down @ 11:00 a.m. 12/4/87. Did not circulate. Waited 6 hrs. Ran temperature survey @ BLM request. Top of cement 1070'. Ran 1" & tagged top of cement @ 705'. Cemented in 2 stages, with 655 sacks Class C w/4% CaCl. Circulated 30 sacks to surface.
- 12/30/87 Drilled to total depth 8296'. Logged. Ran 215 joints (8322') 5-1/2" casing w/float shoe, float collars & 12 centralizers. Set & cemented @ 8296' w/450 sacks Class H w/4% Halide 22A & 13% CFR3. Plug down @ 1/30 a.m. 12/30/87. Waiting on completion unit.

18. I hereby certify that the foregoing is true and correct

SIGNED Jackie Midkiff

TITLE Jackie Midkiff/Landwoman

DATE 12/30/87

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY:

TITLE \_\_\_\_\_

DATE \_\_\_\_\_

ACCEPTED FOR RECORD

JAN 19 1988

SJS

CARRISBAG, NEW MEXICO

\*See Instructions on Reverse Side