

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM 33437-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Sand 7 Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Shugart, North Bone Spring

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 7, T18S, R31E

12. COUNTY OR PARISH 13. STATE

Eddy

NM

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

AUG 04 '88

Enron Oil & Gas Company

3. ADDRESS OF OPERATOR

O. C. D.

P. O. Box 2267, Midland, Texas 79702

ARTESIA, OFFICE

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)

At surface

1980' FSL & 2121' FWL

14. PERMIT NO.

30-015-25901

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3605.5' GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF: 6/27/88

TEST WATER SHUT-OFF ☐

PULL OR ALTER CASING ☐

WATER SHUT-OFF ☐

REPAIRING WELL ☐

FRACTURE TREAT ☐

MULTIPLE COMPLETE ☐

FRACTURE TREATMENT ☐

ALTERING CASING ☐

SHOOT OR ACIDIZE ☐

ABANDON* ☐

SHOOTING OR ACIDIZING ☐

ABANDONMENT* ☐

REPAIR WELL ☐

CHANGE PLANS ☐

(Other) Casing test & cement job ☒

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Amend TD to 8635'.

7-10-88 - Set 5-1/2" 17# K-55 LT&C at 8635'.

Cemented with 1200 sacks of 35/65 poz, 12.7 ppg, and 350 sacks Class H, 15.6 ppg. Circulated 92 sacks.

30 minutes pressure tested to 3200#. WOC - 20-3/4 hours.

RECEIVED
JUL 20 11 00 AM '88
CAREY
AREA

18. I hereby certify that the foregoing is true and correct

SIGNED

Betty Seldon

TITLE

Regulatory Analyst

DATE

7/18/88

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

SJS