

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIP
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM-33437

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

PMS 8 Federal

9. WELL NO.

#1

10. FIELD AND POOL, OR WILDCAT

Wildcat N. SHUGART B.S.

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 8, T18S, R31E

12. COUNTY OR PARISH

Eddy

13. STATE

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Harvey E. Yates Company

3. ADDRESS OF OPERATOR

P.O. Box 1933, Roswell, New Mexico 88202

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)

At surface 635' FNL & 685" FEL

14. PERMIT NO.

30-015-25913

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3701.5 GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Intermediate csg report

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

7/16/88 TD 12 1/4" hole @ 2060', Ran 8 5/8" 32 & 24# csg, Set @ 2060'. Cemented w/800 sks HLC & 200 sks "C" w/2% CaCl. Did not circulate. Ran Temperature Survey & TOP @ 160 ft, Ran 1 inch pipe to 160 ft & Cement w/70 sks "C" Neat. Circulated 16 sks to pit. W.O.C. 13 hours. Test csg & BOP 1200 psi/30 min-Held OK.

NOTE: Temperature Survey attached.

RECEIVED
JUL 21 12 02 PM '88
CALIFORNIA DISTRICT OFFICE
AREA 111

18. I hereby certify that the foregoing is true and correct

SIGNED

N.M. Young

TITLE

Drilling Superintendent

DATE

7/19/88

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

SSS

BENNETT-CATHEY WIRE LINE SERVICE

P. O. BOX 787 / ARTESIA, NEW MEXICO 88210 / PHONE 746-3281



TEMPERATURE SURVEY

OPERATOR HEYCO
 LEASE PMS 8 FEDERAL
 WELL NO. #1
 COMPANY REPRESENTATIVE CURTIS TOLLE
 DATE & TIME CEMENT JOB COMPLETED 0300 HRS. 7-17-88
 DATE & TIME SURVEY MADE 0900 HRS. 7-17-88
 SURVEY RUN BY BO FAULKENBERRY
 WELL DATA INDICATION OF CEMENT TOP AT 160 FEET (KB)
TAG TD AT 1969 FEET (KB)

