

UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
Artesia, NM 88210

Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.
NM 68039

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Allied 7 Federal

9. WELL NO.

4

10. FIELD AND POOL, OR WILDCAT

Shugart, North Bone Spring

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 7, T18S, R31E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR
Enron Oil & Gas Company

3. ADDRESS OF OPERATOR
P. O. Box 2267, Midland, Texas 79702

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

1980' FNL & 660' FEL

14. PERMIT NO.
30-015-25973

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3645.3' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF: 8/10/89

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) csq test & cmt job

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

8-25-89 - Set 8-5/8" casing @ 2501'. Top of cmt 50' below surface.

Cemented with 525 sx C1 C Lite (35:65) and 25 sx C1 C.

1/2 hr pressure tested to 1500# - OK. WOC - 29-3/4 hr.

9-7-89 - Set 5-1/2" casing @ 8594'.

Cemented with 900 sx of Class H Lite (35/65 poz) and 400 sx of C1 "H".

1/2 hr pressure tested to 3000# - OK. WOC 18 hours.

18. I hereby certify that the foregoing is true and correct

Signed Betty Gildon Betty Gildon TITLE Regulatory Analyst

DATE 9/28/89

(This space for Federal or State office use)

APPROVED BY (ORIG. SGD.) DAVID R. GLASS

CONDITIONS OF APPROVAL 004 1 8 1989 TITLE _____ DATE _____

CARLSBAD, NEW MEXICO See Instructions on Reverse Side