

6. Anticipated Type and Amount of Coring, Testing, and Logging

Coring program: none anticipated.
Drill stem tests: none anticipated.
Logging program:

<u>Logs</u>	<u>From</u>	<u>To</u>
LDT-CNL	9,700	5,000
DLL-MSFL	9,700	5,000
GR-CNL	5,000	0

7. Bottom Hole Pressure and Other Potential Hazards


A. Possible H₂S in the Wolfcamp (6400--7400') and Cisco-Canyon (7400--8500').

B. No abnormal pressure is anticipated.

8. Other Facets of the Proposed Operation

Completion operations: Perforate, stimulate, and production test the Morrow interval based on electric logs and shows.

Contact W. F. Burchard at 915/688-7892 or Bob Grady at 915/688-7887 with any questions concerning this eight-point plan.


W. F. Burchard