

UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM 18481

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Laney AGJ Federal Com

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT
Wildcat Morrow

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Unit F, Sec. 11-18S-24E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Yates Petroleum Corporation

3. ADDRESS OF OPERATOR

105 South 4th St., Artesia, NM 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

1980' FNL & 1980' FWL, Sec. 11-T18S-R24E

14. PERMIT NO.

API #30-015-26091

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3704' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other)

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Spudded 17 1/2" hole 8:00 AM 4-4-89. Notified Dale with BLM, Carlsbad, NM, of spud. Lost circulation 198'. Ran 6 joints 13-3/8" 54.5# J-55 casing set 250'. Guide shoe set 250', insert float set 205'. Cemented w/200 sx Pacesetter Lite w/10#/sx Hiseal + 3% CaCl2 (yield 1.81, weight 12.7). Tailed in w/100 sx Class C w/2% CaCl2 (yield 1.32, weight 14.8). PD 2:00 PM 4-4-89. Bumped plug to 750 psi, held okay. Cement did not circulate. WOC 3 hrs. Ran 1". Tag cement 96'. Spot 85 sx Class C w/4% CaCl2. PD 5:15 PM 4-4-89. Circulated 15 sacks. WOC. Drilled out 8:00 AM 4-5-89. WOC 18 hrs. Reduced hole to 12 1/4". Resumed drilling.

Ran 26 joints 8-5/8" 24# J-55 casing set 1100'. Guide shoe set 1100', insert float set 1077'. Cemented w/400 sx Pacesetter Lite w/10#/sx Hiseal + 1/2#/sx Celloseal + 3% CaCl2 (yield 1.81, weight 12.7). Tailed in w/200 sx Class C + 2% CaCl2 (yield 1.32, weight 14.8). PD 9:45 AM 4-6-89. Bumped plug to 200 psi, float held okay. Circulated 10 sacks. WOC. Drilled out 4:45 AM 4-7-89. WOC 19 hrs. NU and tested to 1000 psi for 30 minutes, OK. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

NOTE: 5 stages thru 1" tbg were reg'd. before cement circ'd SJS

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Production Supervisor

DATE 4-7-89

(This space for Federal or State office use)

ACCEPTED FOR RECORD

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

APR 14 1989

*See Instructions on Reverse Side CARLSBAD, NEW MEXICO