

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIP
(Other instruction
verse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM-2538

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Thornbush Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Tamano Bone Springs

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Section 1-18S-31E

12. COUNTY OR PARISH

Eddy

13. STATE

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED

MAR 28 '90

O. C. D.

ALBANY OFFICE

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

YATES ENERGY CORPORATION

3. ADDRESS OF OPERATOR

P. O. Box 2323, Roswell, NM 88202

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

330' FSL & 1980' FWL

14. PERMIT NO.

30-015-26256

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3770.0 GL

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) production casing & cementing

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

X

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

3-11-90 TD 9060'. Ran 5 1/2" 17#/ft., 8 RD LT&C J-55 casing, set @ 9058'. Cemented first stage with 1000 gallons flow check 21, 475 sacks 65-35 Class "H" Poz mix with 4% gel, 10# salt/sk., .05% Halad 22A, tailed in with 470 sacks Class "H" with 4# salt/sk., .05% Halad 22A, .03% CFR-3. Plug down at 10:30 A.M. 3/10/90. Circulate through DV tool at 4909' for 6 hours. Circulated 10 sacks cement. Cemented second stage with 600 sacks Class "C" lite with .06 salt/sk., 1/4# flocele/sk., tailed in with 310 sacks 65-35 poz, 5# salt/sack, .03% Halad 4, .02% CFR-3. Plug down at 5:30 P.M. 3/10/90.

ACCEPTED FOR RECORD

MAR 27 1990

CARLSBAD, NEW MEXICO

RECEIVED
MAR 22 11 11 AM '90
O/R
AREA
H
C
E
R
S

RECEIVED

18. I hereby certify that the foregoing is true and correct

SIGNER

Sharon P. Hamilton

TITLE

Landman

DATE

3-21-90

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side