

250 SX @ 742' Tag @ 610'

250 SX @ 610' Tag @ 549'

150 SX @ 553' Tag @ 549'

500 SX @ 549' Tag @ 470'

500 SX @ 549' Tag @ 443'

Stage #5 Tagged @ 323' Pumped no air Class C 27600' LA - 0 Sec.

#6 " " @ 323' " " 130 chs " " " "

" 1 Tagged @ 321' " " no air " " " " Cir 22 chs.

Operator <u>Mewbourne Oil Co.</u>		Lease <u>Lin</u>		Well # <u>1</u>	
Location of Well	Unit <u>M</u>	Section <u>9</u>	Township <u>18</u>	Range <u>26</u>	County <u>Eddy</u>
Drilling Contractor	<u>NA</u>		Type of Equipment <u>Rotary</u>		

*** Witness** APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	Depth	Sacks Cement
<u>17 1/2</u>	<u>13 3/8</u>	<u>54.5 #</u>	<u>± 400</u>	<u>400</u>
<u>12 1/4</u>	<u>* 8 5/8</u>	<u>24 #</u>	<u>± 1450</u>	<u>550</u>
<u>7 7/8</u>	<u>4 1/2</u>	<u>11.6 # + 10.5 #</u>	<u>± 9200</u>	<u>650</u>

Casing Data:

Surface 49 joints of 8 5/8 inch 24 # Grade J-55
(Approved) (Rejected)

Inspected by _____ date _____

Cementing Program

Size of hole 12 1/4 Size of Casing 8 5/8 Sacks cement required 1150 sks

Type of Shoe used Tem Float collar used Yes Btm 3 jts welded Yes

TD of hole 1220 Set 1220 Feet of 8 5/8 Inch 24 # Grade J-55

New/used csg. @ 1220 with 250 sacks neat cement around shoe
+ 900 sack Thicket Prem + additives 8 lbs gilsonite 1/4 flo-sol

Plug down @ 6:00 (AM) (PM) Date 5/5/90

Cement circulated No No. of Sacks _____

Cemented by Halliburton Witnessed by Darril Moore

Temp. Survey ran @ 12:00 (AM) (PM) Date 5/6/90 top cement @ 430'

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: Stage 1 Tagged @ 463 Pumped 500 sks Class C. Did not circ.

<u># 2</u>	<u>Tagged @ 413</u>	<u>"</u>	<u>"</u>	<u>100</u>	<u>"</u>	<u>"</u>	<u>"</u>
<u># 3</u>	<u>Tagged @ 413</u>	<u>"</u>	<u>"</u>	<u>75</u>	<u>"</u>	<u>"</u>	<u>"</u>
<u># 4</u>	<u>Tagged @ 413</u>	<u>"</u>	<u>"</u>	<u>50</u>	<u>"</u>	<u>"</u>	<u>"</u>