

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-015-26333
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name GIN JUN 19 '90
8. Well No. 1
9. Pool name or Wildcat West Atoka - Morrow

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3380' GR
2. Name of Operator Mewbourne Oil Company	
3. Address of Operator P. O. Box 7698, Tyler, Texas 75711	
4. Well Location Unit Letter M : 660 Feet From The West Line and 990 Feet From The South Line Section 9 Township 18S Range 26E NMPM Eddy County	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5/07/90 - Ran 33 jts 8-5/8" 24# API New Casing set at 1463'. Halliburton cemented with 900 sxs Class "C" followed by 250 sxs Class "C" Neet. Plug down to 1424' at 6:00 PM 5/05/90. Cemented with no returns. NU. Second stage at 388' with 100 sxs Class "C" with 3% CaCl₂. Finished at 9:30 AM 5/6/90. Third stage at 388' with 25 sxs Class "C" with 3% CaCl₂. Finished at 12:00 Noon 5/6/90. Fourth stage at 388' with 50 sxs Class "C" with 3% CaCl₂. Finished at 2:30 PM 5/6/90. Tagged at 356'. Fifth stage at 383' with 25 sxs Class "C" with 4% CaCl₂. Finished at 5:00 PM 5/6/90. Tagged at 388'. Sixth stage at 356' with 150 sxs Class "C" with 4% CaCl₂. Finished at 7:45 PM 5/6/90. Tagged at 376'. Put in 3 yards pea gravel. Tagged at 300'. Seventh stage at 259' with 115 sxs Class "C" with 4% CaCl₂. Pressure tested casing to 1000#. Held okay. WOC 13-1/4 hours.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Gaylon Thompson TITLE Engr. Oprns. Secretary DATE 6/8/90
TYPE OR PRINT NAME Gaylon Thompson (214) 561-2900
TELEPHONE NO.

(This space for State Use)

ORIGINAL SIGNED BY
MIKE WILLIAMS
SUPERVISOR, DISTRICT II

APPROVED BY _____ TITLE _____ DATE JUN 26 1990

CONDITIONS OF APPROVAL, IF ANY: