

Operator <u>Nearburg Prod Co</u>		Lease <u>J.R. 29C St Com</u>		Well # <u>1</u>	
Location of Well	Unit <u>C</u>	Section <u>29</u>	Township <u>18</u>	Range <u>25</u>	County <u>Eddy</u>
Drilling Contractor <u>Peterson Drilling Co</u>			Type of Equipment <u>Rotary</u>		

APPROVED CASING PROGRAM

* Witness

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
17 1/2 x 12 1/4	* 8 5/8	24 #		1200	1700 Circ
7 7/8	4 1/2	11.6 #		8900	

Casing Data:

Surface joints of 8 5/8" inch 24 # Grade K-55

(Approved) (Rejected)

Inspected by M.S. date 2-16-91

Cementing Program

Size of hole 12 1/4" Size of Casing 8 5/8" Sacks cement requiredType of Shoe used guide Float collar used yes Btm 3 jts welded yesTD of hole 1200' Set 1200' Feet of 8 5/8" Inch # GradeNew-used csg. @ 1200' with 300 270cc sacks neat cement around shoe+ 900 sack Pacesetter Lite additives (1/4" reloseal, 5# gilsonite, 370cc)Plug down @ 6:00 (AM) (PM) Date 2-16-91Cement circulated yes No. of Sacks 300 srCemented by Western Company Witnessed by Mike C Stubblefield

Temp. Survey ran @ (AM) (PM) Date top cement @

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks:

lost circ. @ 856' regained.