

- 5-12-92      Open well, NU BOP. Bail sd to 2390'. RIH w/2 3/8 " 4.7# BPMA, perf sub, SN, & tbg. Land SN @ 2206' KB, btm tbg @ 2242'. NU wellhead. RIH w/2" X 1 1/2" X 10' pump. 3/4" rods. Seated & space pump.
- 5-13-92      Set American 80 beam pumping unit w/20 HP motor. Start pumping - testing.