

FIELD REPORT FOR CEMENTING OF WELLS

OIL CONSERVATION DIVISION

30-015-28190

|                                            |                  |                                  |                                    |                     |                       |
|--------------------------------------------|------------------|----------------------------------|------------------------------------|---------------------|-----------------------|
| Operator<br><u>Devon Energy Corp (New)</u> |                  | Lease<br><u>W. Red Lake Unit</u> |                                    | Well #<br><u>38</u> |                       |
| Location of Well                           | Unit<br><u>I</u> | Section<br><u>7</u>              | Township<br><u>18</u>              | Range<br><u>27</u>  | County<br><u>Eddy</u> |
| Drilling Contractor                        | <u>NA</u>        |                                  | Type of Equipment<br><u>Rotary</u> |                     |                       |

APPROVED CASING PROGRAM

\* Witness

| Size of Hole  | Size of Casing | Weight Per Foot  | New or Used | Depth        | Sacks Cement    |
|---------------|----------------|------------------|-------------|--------------|-----------------|
| <u>17 1/2</u> | <u>13 3/8</u>  | <u>Conductor</u> |             | <u>80'</u>   | <u>Surf</u>     |
| <u>12 1/4</u> | * <u>8 5/8</u> | <u>24#</u>       |             | <u>900'</u>  | <u>460 Surf</u> |
| <u>7 7/8</u>  | <u>5 1/2</u>   | <u>15.5 #</u>    |             | <u>1950'</u> | <u>265 Surf</u> |

Casing Data:

Surface \_\_\_\_\_ joints of \_\_\_\_\_ inch \_\_\_\_\_ # Grade \_\_\_\_\_

(Approved) (Rejected)

Inspected by \_\_\_\_\_ date \_\_\_\_\_

Cementing Program

Size of hole 12 1/4" Size of Casing 8 5/8" Sacks cement required \_\_\_\_\_

Type of Shoe used guide Float collar used insert Btm 3 jts welded yes

TD of hole 909' Set 909' Feet of 8 5/8" Inch 36 # Grade J-55

New used csg. @ 909' with 200 270cc sacks neat cement around shoe

+ 300 sack 2 5/65 ppg. additives 670 gel., 1/4" flo seal, 270 cc

Plug down @ 12:15 (AM) (PM) Date \_\_\_\_\_

Cement circulated \_\_\_\_\_ No. of Sacks \_\_\_\_\_

Cemented by \_\_\_\_\_ Witnessed by \_\_\_\_\_

Temp. Survey ran @ \_\_\_\_\_ (AM) (PM) Date \_\_\_\_\_ top cement @ \_\_\_\_\_

Casing test @ \_\_\_\_\_ (AM) (PM) Date \_\_\_\_\_

Method Used \_\_\_\_\_ Witnessed by \_\_\_\_\_

Checked for shut off @ \_\_\_\_\_ (AM) (PM) Date \_\_\_\_\_

Method used \_\_\_\_\_ Witnessed by \_\_\_\_\_

Remarks: \_\_\_\_\_

Full circ. to TD.

12 1/4" hole R.T. 23 1/2 hrs.

L.D.B. - 839'