

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-015-28355

5. Indicate Type of Lease
STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL WELL ☐ GAS WELL ☒ OTHER ☐

2. Name of Operator
YATES PETROLEUM CORPORATION

3. Address of Operator
105 South 4th St., Artesia, NM 88210

4. Well Location
Unit Letter A : 1242 Feet From The North Line and 808 Feet From The East Line
Section 18 Township 18S Range 26E NMPM Eddy County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
3410' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Production casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 9030'. Reached TD at 12:45 AM 9-12-95. Ran 206 joints of 5-1/2" 17# & 15.5# casing as follows: 10 joints of 5-1/2" 17# N-80 sandblasted (380.70'); 20 joints of 5-1/2" 17# J-55 sandblasted (856.59'); 24 joints of 5-1/2" 17# J-55 varnished (1018.32'); 118 joints of 5-1/2" 15.5# J-55 varnished (5280.79'); 21 joints of 5-1/2" 17# J-55 varnished (940.99') and 11 joints of 5-1/2" 17# N-80 varnished (553.64'). DV set at 9030'. Float shoe set at 9030'. Float collar set at 8986'. DV set at 6471'. Cemented with 550 sacks Super C (61-15-11), .4% CF-2, .5% CF-14A, 3.42#/sack salt, 8#/sack kolseal and .15% LWL (yield 1.68, weight 13.0). PD 7-12-95. Bumped plug to 2300 psi for 1 minute, OK. WOC. Released rig at 12:00 AM 9-14-95. NOTE: Lost circulation 98 bbls into displacement on first stage of cement. Did not open DV tool or pump second stage. Marker joint set at 7815'.

RECEIVED

SEP 22 1995

OIL CON. DIV.
DIST. 2

Waiting on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Production Clerk DATE Sept. 18, 1995
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use) ORIGINAL SIGNED BY TIM W. GUM
DISTRICT II SUPERVISOR

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

SEP 25 1995