

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

FORM APPROVED  
Budget Bureau No. 1004-0135  
Expires: March 31, 1993

5. Lease Designation and Serial No.

LC-060905 (B)

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Cerritos APT Fed Com #1

9. API Well No.

30-015-29690

10. Field and Pool, or Exploratory Area

Sand Tank Morrow

11. County or Parish, State

Eddy Co., NM

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent  
☒ Subsequent Report  
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment  
☐ Recompletion  
☐ Plugging Back  
☐ Casing Repair  
☐ Altering Casing  
☒ Other Perforate

- ☐ Change of Plans  
☐ New Construction  
☐ Non-Routine Fracturing  
☐ Water Shut-Off  
☐ Conversion to Injection  
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

9-27-29-97 - Cleaned location and set anchors. Moved in and rigged up pulling unit.  
9-30-97 - TIH with bit, scraper and 2-7/8" tubing. Tagged PBD at 11612'. Nippled up BOP.  
Pickled tubing with 500 gallons 15% HCL acid. Rigged up wireline. TIH with logging tools and ran GR/CBL log. TOOH with logging tools and rigged down wireline. Shut well in.  
10-1-97 - TIH with Halliburton TCP power-perf system and 2-7/8" tubing. Rigged up wireline.  
Run 1-11/16" thru tubing gamma ray to position guns. TOOH with wireline. Spaced out tubing. Nippled down BOP. Set packer. Nippled up tree. Rigged up treesaver. Set annulus pop-off at 3000 psi. Pressured tubing with N2. Pressured annulus to 2500#. Guns fired - perforating 11238-11257' w/68 .45" holes as follows: 11238-11245' and 11253-11257' (6 SPF - Morrow). Nippled down treesaver. Opened well to pit and flow tested well. Rigged up wireline. TIH with 72 hour BHP bomb. Flowed 1 hour and shut well in.  
10-2-97 - Running 72 hour BHB bomb.

ACCEPTED FOR RECORD

OCT 2 1997

(ORIG. SGD.) GARY GOURLEY

14. I hereby certify that the foregoing is true and correct

Signed

Title Operations Technician

Date Oct. 2, 1997

(This space for Federal or State office use)

Approved by

Title

Date

Conditions of approval, if any:

**RECEIVED**

**OCT 17 1987**

BLM  
ROSWELL, NM