

FORM 3160-5  
5/26/98

MYCO INDUSTRIES, INC.

NM-0437522

1732' FSL & 1980' FEL UNIT J  
SECTION 26-T18S-R29E

EAST TURKEY TRACK  
FEDERAL COM #3

STAGE #2:

PUMP 50sx CLASS "C" + 4% CaCl<sub>2</sub>. PLUG DOWN @ 19:30 HRS. TIH w/1". TAG @ 52'.

STAGE #3:

PUMP 100sx CLASS "C" + 4% CaCl<sub>2</sub>. PLUG DOWN @ 20:30 HRS. TIH w/1". TAG # 60'.

STAGE #4:

PUMP 100sx CLASS "C" + 4% CaCl<sub>2</sub>. PLUG DOWN @ 22:00 HRS. TIH w/1". TAG @ 15'.

STAGE #5

PUMP 25sx CLASS "C". PLUG DOWN @ 23:00 HRS. CIRCULATED 8sx TO PIT. CARLSBAD  
BLM, JIM AMOS WITNESSED 1" JOB.

5/24/98

CUT OFF CASING. WELD ON STARTING HEAD, 5000# WP. NU BOP TO 1000# FOR 30  
MINUTES.

5/25/98

DRILL OUT AT 12:00 NOON WITH 11" BIT (REQUIRED w/5000# STACK) & SATURATED  
BRINE.

RECEIVED  
BUREAU OF LAND MGMT.  
ROSWELL OFFICE

1988 MAY 29 A 8:33

RECEIVED