

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

vision

clsf

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

5. Lease Designation and Serial No.
NM-0437522

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.
East Turkey Track
Federal Com #3

9. API Well No.
30-015-30264

10. Field and Pool, or Exploratory Area
Turkey Track Morrow
North Gas

11. County or Parish, State
Eddy County, New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

1. Type of Well

☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

MYCO INDUSTRIES, INC.

3. Address and Telephone No.

105 South Fourth Street, Artesia, New Mexico (505) 748-1471

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

1732' FSL and 1980' FEL Unit J
Section 26, T18S-R29E

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

ACCEPTED FOR RECORD

JUN 12 1998

☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing

☒ Other INTERMEDIATE CASING

TYPE OF ACTION

☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

7:30 PM

5-28-98 TD @ 3235' with 11" Hole.

Notified Carlsbad BLM office of running Casing and Cementing. No Witness.

Ran 77 jts 8 5/8", 32# J55 ST&C, Casing with Regular Guide Shoe set at 3235' (Total CSG. 3239.43').
Insert Float Collar at 3194'.

CMT with 700 sx. BJ Lite + 5#sal (Yld.--1.5 Wt.: 14.9#/gal.) (Yld.--2.04 Wt.: 12.5#/gal.)
Tailed in with 200 sx. Class "C" + 1% CaCl2 (Yld.--1.34 Wt.: 14.8#/gal.)

6:45 AM

5-29-98 Plug down and Circulated 170sx CMT to the pit.

Weld shoe & 3 jts Csg. Centralizers on Jts. #1, #3, #5, #7, #9.

Set slips, cutoff Csg. NU BOP. Tested head, BOP, Manifold & Accumulator to 5000#---OK. Tested
Hydril to 2500#--OK.

5-30-98 Drilled out at 0:45 AM on 5-30-98 with 7-7/8" Bit.

Certified Mail P387148477

14. I hereby certify that the foregoing is true and correct

Signed Chim Mummy, PELS

Title OPER MGR.

Date 6/1/98

(This space for Federal or State office use)

Approved by _____
Conditions of approval, if any:

Title _____

Date _____

BOARD OF LAND NGMT
ROSWELL OFFICE

1998 JUN -4 A 9 35

RECEIVED