

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
811 South First, Artesia, NM 87210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
2040 South Pacheco, Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
2040 South Pacheco
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

| | | |
|--|--|---|
| SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) | | WELL API NO. 30-015- 30719 |
| 1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input checked="" type="checkbox"/> Other | | 5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/> |
| 2. Name of Operator OXY USA Inc. 16696 | | 6. State Oil & Gas Lease No. |
| 3. Address of Operator P.O. BOX 50250 MIDLAND, TX 79710-0250 | | 7. Lease Name or Unit Agreement Name: OXY Sweet Pea |
| 4. Well Location Unit Letter H : 1650 feet from the North line and 660 feet from the East line Section 9 Township 18S Range 25E NMPM EDDY County | | 8. Well No. 1 |
| 10. Elevation (Show whether DR, RKB, RT, GR, etc.) 3533' | | 9. Pool name or Wildcat Richard Knob Atoka-Morrow |

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

- REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

See other side



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE David Stewart TITLE REGULATORY ANALYST DATE 11/22/99

Type or print name DAVID STEWART Telephone No. 915-685-5717
(This space for State use)

APPROVED BY DAVID STEWART TITLE REGULATORY ANALYST DATE 12-1-99
Conditions of approval, if any:

ATTACHMENT C-103
OXY USA INC.
OXY SWEET PEA #1
SEC 9 T18S R25E
EDDY COUNTY, NM

NOTIFIED NMOCB 10/20/99, MIRU FWA-PETERSON #308, SPUD WELL @ 0900hrs MDT 10/20/99. DRILL 17-1/2" HOLE DRILL TO TD @ 405', 10/21/99. RIH W/ 13-3/8" 48# H40 CSG & SET @ 405'. M&P 164sx 35:65 POZ/C W/ 6% BENTONITE + 2% CaCl₂ + 5#/sx GILSONITE FOLLOWED BY 200sx CL C W/ 2% CaCl₂, DISP W/ FW, PLUG DOWN @ 1630hrs MDT 10/20/99, CIRCULATE 60sx CMT TO PIT, WOC-5hrs. NMOCB NOTIFIED, BUT DID NOT WITNESS CMT JOB. CUT OFF CASING, WELD ON STARTING HEAD, TEST TO 500#, OK. NU BOP & TEST BLIND RAMS & CASING TO 500#, OK. TEST PIPE RAMS & HYDRIL TO 500#, OK. TOTAL WOC-18hrs. RIH & TAG, DRILL OUT & DRILL AHEAD 10/21/99.

DRILL 12 1/4" HOLE TO TD @ 1308', 10/22/99, CHC. RIH W/ 8-5/8" 32# CSG & SET @ 1308'. M&P 200sx CL H CMT W/ 10% A10B + 10#/sx GILSONITE + 1% CaCl₂ FOLLOWED BY 365sx 35/65 POZ/C W/ 6% BENTONITE + 2% CaCl₂ + 5#/sx GILSONITE FOLLOWED BY 200sx CL C CMT W/ 2% CaCl₂, DISP W/ FW, PLUG DOWN @ 1400hrs MDT 10/22/99. CMT DID NOT CIRCULATE, WOC-4hrs. NMOCB NOTIFIED OF CSG/CMT JOB BUT DID NOT WITNESS. REC APPROVAL TO 1" CMT TO SURF. RIH W/ 1" & TAG @ 889'. M&P 25sx CL C CMT W/ 4% CaCl₂, WOC-2 1/2 hrs. RIH & TAG CMT @ 744', M&P 25sx CL C CMT W/ 4% CaCl₂, WOC-2 1/2 hrs. RIH & TAG CMT @ 744', M&P 100sx CL C CMT W/ 4% CaCl₂, WOC-2 1/2 hrs. RIH & TAG CMT @ 465'. M&P 235sx CL C CMT W/ 2% CaCl₂, WOC-3hrs. RIH & TAG CMT @ 305', M&P 135sx CL C CMT W/ 2% CaCl₂, CIRC 20sx CMT TO PIT. CUT OFF CSG & WELD ON WELLHEAD, TEST TO 1500#, OK. NU BOP & MANIFOLD, RU SAFETY TEST & TEST TO 5000#, OK. TEST CSG TO 2500#, OK. RIH, DO CMT & SHOE, DRILL NEW FORMATION 10/24/99, TEST CSG, OK. DRILL AHEAD.

DRILL 7-7/8" HOLE TO 8690' 11/7/99, CIRC HOLE & PUMP SWEEP. WELL HEAVING AND MAKING SHALE, RAISE MID WEIGHT, POOH START DRAGGIN 40000# FROM 8513-8496', RIH W/ BIT W/O PROBLEWM, POOH. RIH W/ OH LOGS. RIH W/ 4-1/2" 11.5# CSG & SET @ 8690'. M&P 755sx 15:61:11 POZ/C/CSE W/ .5% CD-32 + .5% XFL-50 + 8#/sx GILSONITE FOLLOWED BY 75sx CL C W/ + .4% CD-32 + .5% FL-50, DISP W/ 2% KCLW, PLUG DOWN @ 0350hrs MST 11/10/99. CEMENT DID NOT CIRCULATE, WOC. NMOCB WAS NOTIFIED BUT DID NOT WITNESS. ND BOP, SET SLIPS & CUT CSG. SET & CLEAN PITS, RELEASE RIG @ 1200hrs MST 11/10/99. SI WOCU.