19	(
C11,	, l	
	M	
	~ \/	

State of New Mexico Submit 3 Copies Form C-103 to Appropriate District Office Energy, Minerals and Natural Resources Department Revised 1-1-89 OIL CONSERVATION DIVISION WELL API NO. P.O. Box 1980, Hobbs, NM 88240 P.O. Box 2088 30-015-30853 DISTRICT II P.O. Drawer DD, Artesia, NM 88210 Santa Fe, New Mexico 87504-2088 5. Indicate Type of Lease FEE 🗓 STATE 1000 Rio Brazos Rd., Aztec, NM 87410 6. State Oil & Gas Lease No. SUNDRY NOTICES AND REPORTS ON WELLS/18 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUC BACK TO 7. Lease Name or Unit Agreement Name DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMITTY" (FORM C-101) FOR SUCH PROPOSALS.) 1. Type of Well: OIL WELL GAS X OTHER Emily ATZ Com 2. Name of Operator 8. Well No. YATES PETROLEUM CORPORATION 3. Address of Operator 9. Pool name or Wildcat 105 South 4th St., Artesia, NM Richard Knob Morrow Well Location : 1980 Feet From The North _ Line and ___660 ____ Feet From The ___East Line **18**S Township Range **NMPM** Eddy County 10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3533' GR Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data 11. NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF: PERFORM REMEDIAL WORK PLUG AND ABANDON REMEDIAL WORK **ALTERING CASING TEMPORARILY ABANDON CHANGE PLANS** COMMENCE DRILLING OPNS. PLUG AND ABANDONMENT **PULL OR ALTER CASING** CASING TEST AND CEMENT JOB OTHER: OTHER: Spud, conductor, resume drilling, surface casing & cement 12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103. Spudded a 26" hole with rat hole machine at 11:00 AM 12-30-99. Set 40' of 20" conductor pipe and cemented to surface. NOTE: Notified Mike Stubblefield w/OCD-Artesia of spud. Resumed drilling a 17-1/2" hole with rotary tools at 2:00 AM 1-7-2000. TD 396'. Reached TD at 7:00 PM 1-7-2000. Ran 9 joints of 13-3/8" 48# J-55 (401.17') of casing set at 396'. 1-Texas Pattern notched guide shoe set at 395'. Insert float set at 350'. Cemented with 415 sacks Premium Plus and 2% CaCl2 (yield 1.34, weight 14.8). PD 1:30 1-8-2000. Bumped plug to 300 psi, OK. Circulated 129 sacks. Cut off and welded on flow nipple. Drilled out at 7:30 PM 1-8-2000. WOC 18 hours. Reduced hole to 12-1/4". Resumed drilling.

	Bigs to the company and the second	1
I hereby certify that the information above is take and complete to the best of my knowledge and	1 belief.	
\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	Operations Technician	
TYPEORPRINT NAME Rusty Klein		TELEPHONE NO. 505/748-1471
(This space for State Use) Sim W. Burn B. TH	District Supervisor	1.13.00
APPROVED BY	u	- DATE
CONDITIONS OF APPROVAL, IF ANY:		