

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-015-30911

5. Indicate Type of Lease
STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL WELL ☐ GAS WELL ☒ OTHER

2. Name of Operator
YATES PETROLEUM CORPORATION

7. Lease Name or Unit Agreement Name

Thistle AKT

8. Well No.

2

3. Address of Operator
105 South 4th St., Artesia, NM 88210

9. Pool name or Wildcat

Richard Knob Morrow

4. Well Location

Unit Letter D : 660 Feet From The North Line and 660 Feet From The West Line

Section 10 Township 18S Range 25E NMPM Eddy County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3523' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Spud, conductor, resume drilling, ☒
surface casing & cement

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 26" hole with rat hole machine at 1:15 PM 1-21-2000. Drilled to 40'. Set 40' of 20" conductor pipe. Cemented to surface. NOTE: Notified Betty w/OCD-Artesia of spud. Resumed drilling a 17-1/2" hole with rotary tools at 7:00 PM 1-28-2000.

TD 400'. Reached TD at 1:15 AM 1-29-2000. Ran 9 joints of 13-3/8" 48# H-40 8rd ST&C (403.11') of casing set at 400'. 1-Texas Pattern notched guide shoe set at 400'. Insert float set at 355'. Cemented with 425 sacks Premium Plus with 2% CaCl2 (yield 1.34, weight 14.8). PD 9:00 AM 1-29-2000. Bumped plug to 400 psi, OK. Circulated 150 sacks. WOC. Cut off and welded on flow nipple. Drilled out at 5:30 AM 1-30-2000. WOC 20 hours and 30 minutes. Reduced hole to 12-1/4". Resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Rusty Klein

TITLE

Operations Technician

DATE April 5, 2000

TYPE OR PRINT NAME

Rusty Klein

TELEPHONE NO. 505/748-1471

(This space for State Use)

Jim W. Gurn

District Supervisor

APPROVED BY

BW

TITLE

DATE 4-11-00

CONDITIONS OF APPROVAL, IF ANY: