Submit 3 Copies to Appropriate District Office

DISTRICT III

State of New Mexico Energy, isanerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT			
PO Por 1080	Hobbe	NM	RR246

OIL CONSERVATION DIVISION P.O. Box 2088

PLUG AND ABANDON

CHANGE PLANS

DISTRICT II P.O. Drawer DD, Artesia, NM 88210

PERFORM REMEDIAL WORK

TEMPORARILY ABANDON

PULL OR ALTER CASING

OTHER:

Santa Fe, New Mexico 87504-2088

30-015-31148 5. Indicate Type of Lease STATE

WELL API NO.

FEE State Oil & Gas Lease No.

ALTERING CASING

PLUG AND ABANDONMENT

1000 Rio Brazos Rd., Aztec, NM 87410	V-5667	
SUNDRY NOTICES AND REPORTS ON WELLS 17 70 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	7. Lease Name or Unit Agreement Name	
1. Type of Well: OIL OAS WELL X OTHER OF THE	Tumbledink AVK State Com	
2. Name of Operator YATES PETROLEUM CORPORATION	8. Well No.	
3. Address of Operator 105 South 4th St., Artesia, NM 88210	9. Pool name or Wildcat Richard Knob Atoka-Morrow	
	60 Feet From The East Line NMPM Eddy County	
Section 16 Township 18S Range 25E	NMPM Eddy County	
3537' GR	<u> </u>	
11. Check Appropriate Box to Indicate Nature of Notice,		
NOTICE OF INTENTION TO:	BSEQUENT REPORT OF:	

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 1300'. Reached TD at 7:45 PM 6-2-2000. Ran 29 joints of 9-5/8" 36# J-55 (1303.96') of casing set at 1300'. 1-regular guide shoe set at 1300'. Float collar set at 1255'. Cemented with 300 sacks of Halliburton Lite Premium Plus, 1/4#/sack flocele, 5#/sack salt and 5#/sack gilsonite (yield 2.01, weight 12.58). Tailed in with 200 sacks Premium Plus and 2% CaCl2 (yield 1.34, weight 14.8). PD 4:15 AM 6-3-2000. Bumped plug to 770 psi, OK. Cement did not circulate. WOC 4 hours. Ran Temperature Survey and found top of cement at 425'. Ran 1". Tagged cement at 476'. Spotted 50 sacks Class C and 3% CaCl2. PD 11:15 AM 6-3-2000. WOC 3/4 hour. Ran 1". Tagged cement at 442'. Spotted 50 sacks Class C and 3% CaC12. PD 12:15 PM 6-3-2000. WOC 3/4 hour. Ran 1". Tagged cement at 416'. Spotted 50 sacks Class C and 3% CaCl2. PD 1:15 PM 6-3-2000. WOC 3/4 hour. Ran 1". Tagged cement at 409'. Spotted 50 sacks Class C and 2% CaCl2. PD 2:15 PM 6-3-2000. WOC 2-1/4 hours. Ran 1". Tagged cement at 94'. Spotted 55 sacks Class C Neat. PD 4:45 PM 6-3-2000. Circulated 5 sacks to pit. WOC. Nippled up and tested to 3000# for 15 minutes. Drilled out at 2:15 PM 6-4-2000/. / WOC 34 hours. Reduced hole to 8-3/4". Resumed drilling.

REMEDIAL WORK

COMMENCE DRILLING OPNS.

CASING TEST AND CEMENT JOB

OTHER: Intermediate casing & cement

I hereby certify that the information above as true and complete to the best of my knowledge and belief. DATE July 31, 2000 Operations Technician Rusty Klein TELEPHONE NO. 505/748-1471TYPE OR PRINT NAME

(This space for State Use)		
	SUPERVISOR,	DISTRICT

Щ APPROVED BY