

FASKEN OIL AND RANCH, LTD.
YATES "6" FEDERAL NO. 3
Casing and Cementing
Page 2

Centralized each joint of flint coat casing and interval 6970'-7100'.

Cement Detail:

500 gallons Mud Clean II, 500 sx BJ Lite "H" (s.w. 12.4 ppg, yield 2.0 ft³/sx) plus 550 sx Super "C" Modified (CSE) with 1% salt, 1.1% FL-25 (s.w. 14.2 ppg, yield 1.35 ft³/sx). Plug down at 11:15 pm CDT 8-30-00. Displaced cement with 3% KCl water. Top of cement outside of 4-1/2" casing @ 5175' per temperature survey.

Released rig at 7:00 pm CDT 8-30-00.