



CUSTOMER V P Petroleum				DATE 12-FEB-01		F.R. # 272210153		SERV. SUPV. James Peplin					
LEASE & WELL NAME				LOCATION				COUNTY-PARISH-BLOCK					
Illinois camp 10 state #1 - API 30015313370000				Sec 18 - 18 S - 28 E				Eddy New Mexico					
DISTRICT				DRILLING CONTRACTOR RIG #				TYPE OF JOB					
Artesia								Intermediate					
SIZE & TYPE OF PLUGS				LIST CSG-HARDWARE				PHYSICAL SLURRY PROPERTIES					
Cement Plug, Rubber, Top 9-5/8 In				Float Shoe 9-5/8 - 8rd				SLURRY WGT PPG	SLURRY YLD FT ³	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER
MATERIALS FURNISHED BY BJ													
750 sks 35-65-6 "C" + 5 # salt + 1/4 # cf								12.5	2.03	11.02	03:55	271	196.67
200 sks "C" + 2 % cacl2								14.8	1.34	6.36	02:30	47	29.82
Available Mix Water 500 Bbl.				Available Displ. Fluid 500 Bbl.				TOTAL				318	226.49
HOLE			TBG-CSG-D.P.						COLLAR DEPTHS				
SDR	% EXCESS	DEPTH	SIZE	WGT.	TYPE	DEPTH	GRADE	SHOE	FLOAT	STAGE			
12.25	0	2510	9.625	38	CSG	2510	J-55	45	-2465	1			
LAST CASING			PKR-CMT RET-BR PL-LINER			PERF. DEPTH		TOP CONN		WELL FLUID			
SDR	WGT	TYPE	DEPTH	BRAND & TYPE		DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.	
13.375	48	CSG	445	NO PACKER AT THIS TIME		0	0	0	9.625	8RD	WATER BASED MUD	10	
DISPL VOLUME		DISPL FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER SOURCE		
VOLUME	UGM	TYPE	WGT.	BUMP PLUG	TO REV.	SG. PSI	RATED	Operator	RATED	Operator			
191.4	BBLs		8.34	680	0	0	0	0	2560	2048	FBO		
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING:													
PRESSURE/RATE DETAIL							EXPLANATION						
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	BBL FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW ☒ CO. REP. ☐							
	PIPE	ANNULUS				TEST LINES 2500 PSI							
						CIRCULATING WELL - RIG ☐ BJ ☒							
12:04						ARRIVE ON LOC & RIG UP							
05:36	236	0	8	10	FW	FRESH WATER AHEAD							
05:38	233	0	8	271	CMT	LEAD CMT SLURRY							
06:12	530	0	8	47	CMT	TAIL CMT SLURRY							
06:22						SHUT DOWN & DROP PLUG							
06:23	100	0	8	181.4	FW	DISP W/FRESH WATER							
06:45	648	0	3	10	FW	SLOW RATE TO BUMP PLUG							
06:40	926					BUMP PLUG & CHECK FLOAT & IT HELD							
						CIRC 50.6 BBLs = 140 SKS CMT TO THE PIT							
BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL CMT RETURNS/ REVERSED	TOTAL BBL PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	SERV. SUPV. <i>J. Peplin</i>						
☒ N	926	☒ N	50.6	519	0	Y ☒							