

Creek "AL" Federal #15
Unit H Section 24-T18S-R30E
Eddy County, New Mexico

Cemented with 400 sacks of BJ lite "C" with .25#/sx celloflake and 2% CaCl₂.
Tailed in with 200 sacks Class "C" and 2% caC₁₂. PD at 4:00 AM 12-11-01. Circulated 168
sacks. WOC. 12/12/01-drilling 885' anhydrite Maded 88' in 4-1/4 hours, 20.71'/hr. Drilled
out at 1:45 AM 12/12/01. WOC 21 hours 45 mins. Reduced hole to 12 1/4" and resumed
drilling.