

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
OMB NO. 1004-0135
Expires: November 30, 2000

SUNDRY NOTICES AND REPORTS

Oil Cons.
N.M. Div-Dist. 2
1301 W. Grand Avenue
Artesia, NM 88210

SUBMIT IN TRIPLICATE - Other instructions on reverse side

1. Type of Well

☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

OXY USA WTP Limited Partnership

192463

3a. Address

P.O. Box 50250, Midland, TX 79710-0250

3b. Phone No. (include area code)

915-685-5717

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

1079 FNL 1610 FEL NWNE(B) Sec 35 T18S R30E

5. Lease Serial No.

NM-93771

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or

8. Well Name and No.

OXY Ivore Federal #1

9. API Well No.

30-015-32507

10. Field and Pool, or Exploratory Area

Undsg Hackberry Morrow, N

11. County or Parish, State

Eddy NM

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION


- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

- | | | | |
|---|---|--|--|
| <input type="checkbox"/> Acidize | <input type="checkbox"/> Deepen | <input type="checkbox"/> Production (Start/Resume) | <input type="checkbox"/> Water Shut-Off |
| <input type="checkbox"/> Alter Casing | <input type="checkbox"/> Fracture Treat | <input type="checkbox"/> Reclamation | <input type="checkbox"/> Well Integrity |
| <input type="checkbox"/> Casing Repair | <input type="checkbox"/> New Construction | <input type="checkbox"/> Recomplete | <input checked="" type="checkbox"/> Other <u>Spud.</u> |
| <input type="checkbox"/> Change Plans | <input type="checkbox"/> Plug and Abandon | <input type="checkbox"/> Temporarily Abandon | <u>Set Csq & Cmt</u> |
| <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Plug Back | <input type="checkbox"/> Water Disposal | |

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 day following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the final site is ready for final inspection.)

SEE OTHER SIDE



14. I hereby certify that the foregoing is true and correct
Name (Printed/Typed)

David Stewart

Title

Sr. Regulatory Analyst

Date

1/10/03

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001, and Title 43 U.S.C. Section 1212, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

OXY IVORE FEDERAL #1

12/21/2002 CMIC: MIKE LOVE

PERMIAN BASIN SURVEYORS STAKED LOCATION. BUILT PAD & DUG RESERVE PITS. SET 40' CONDUCTOR. MIRU MCVAY RIG #8. NOTIFIED DON EARLY W/ BLM ON SPUD AT 2:50PM 12-19-02. SPUDED WELL AT 7:00AM 12-20-02. DRILL SURFACE HOLE TO TD AT 605'. TRIP OUT TO RUN CASING. RU CASING CREW & RUN 14 JTS 13 3/8" 48# H-40 CASING. RU BJ & CEMENT W/ 310 SX 35-65-6 POZ LEAD CEMENT & TAILED W/ 200 SX "C". PLUG DOWN 10:15 PM 12-20-02. CIRCULATED 109 SX TO RESERVE. DON EARLY W/ BLM WAS NOTIFIED AT 11:40 AM 12-20-02, PAUL SWARTZ WITNESSED. WOC 6 HRS. CUT OFF AND WELD ON CASING HEAD. NU BOPE

12/22/2002 CMIC: MIKE LOVE

FINISH NU BOPE. WAIT ON CEMENT(TOTAL OF 24 HRS.). TEST CASING & BOP W/ 500#, OK. DRILL CEMENT TO SHOE AT 605'. DRILLING NEW FORMATION F/ 605' TO 720'. NO PROBLEMS AT REPORT TIME.

12/23/2002 CMIC: MIKE LOVE

DRILLING F/ 720' TO 1872' W/ SURVEYS. HAVING SOME DRAG ON CONNECTIONS, PUMPING SWEEPS EVERY 100'.

12/24/2002 CMIC: BOB LANGE

DRILLING F/ 1872' TO 2382' W/ SURVEYS. NO PROBLEMS AT REPORT TIME.

12/25/2002 CMIC: BOB LANGE

DRILLING F/ 2382' TO 2912' W/ SURVEY. NO PROBLEMS AT REPORT TIME.

12/26/2002 CMIC: BOB LANGE

DRILLING F/ 2912' TO 3335'. NO PROBLEMS AT REPORT TIME.

12/27/2002 CMIC: KEVIN BOWKER

DRILLING F/ 3335' TO 3827' W/ SURVEY. NO PROBLEMS AT REPORT TIME.

12/28/2002 CMIC: KEVIN BOWKER

DRILLING F/ 3827' TO 4213' W/ SURVEY. NO PROBLEMS AT REPORT TIME.

12/29/2002 CMIC: MIKE LOVE

DRILLED TO 4277' AND TWISTED OFF. TOOH WITH D.P. AND DC'S. LEFT 11 8" DC'S AND BHA IN HOLE WITH BOX LOOKING UP. TOP OF FISH AT 3932'. TIH WITH 11 3/4" O.D. WITH 7-7/8" GRAPPLE ON D.P. LATCHED ONTO FISH AND CAME FREE. TOOH WITH D.P. AND TOOLS AND RECOVERED ENTIRE FISH. TBIH WITH BIT AND BHA. DRILLED TO 4391' AND TWISTED OFF. TOOH TO P.U. TOOLS AT REPORT TIME.

12/30/2002 CMIC: MIKE LOVE

FTOOH WITH D.P. AND DC'S. LEFT 11- 8" DC'S AND BHA IN HOLE WITH BOX LOOKING UP. TOP AT 4046'. RIH WITH 11 3/4" O.S. WITH 7 7/8" GRAPPLE ON D.P. AND DC'S. LATCHED ONTO FISH AT 4046'. P.U. AND CAME FREE. TOOH AND RECOVERED ENTIRE FISH. TRIP CHECKED DC'S AND FOUND 17 BAD COLLARS. TIH WITH BIT AND BHA. WASHED 50' TO BOTTOM. DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

12/31/2002 CMIC: MIKE LOVE

DRILLING F/ 4448' TO 4500'. CIRCULATE & TOH. RU CASING CREW & LAYDOWN MACHINE. LAY DOWN 5 8" DRILL COLLARS. RUN 37 JTS 40# P-110, & 69 JTS 36# K-55 9 5/8" CASING TO 4500'. RU BJ & CEMENT CASING W/ 1620 SX 35/65 POZ & 200 SX "C". CIRCULATED 200 SX TO PIT. PLUG DOWN AT 11:45 PM 12-30-02. JIM AMOS W/ BLM NOTIFIED AT 7:50 AM 12-30-02, BUT DID NOT WITNESS. FLOAT COLLAR DID NOT HOLD, WOC FOR 4 HRS. SET SLIPS AT REPORT TIME.

01/01/2003 CMIC: MIKE LOVE

INSTALL & TEST B-SECTION. NU BOPE. TEST BOPE & CASING. INSTALL FLOWLINE, PU BHA & TIH. WOC. DRILL CEMENT, PLUG & FLOATS. TOP OF CEMENT AT 4400'. DRILLING F/ 4500' TO 4510'. TEST SHOE TO 11.4 PPG MWE, OK. DRILLING F/ 4510' TO 4590'. NOTIFIED DUNCAN WHITLOCK W/ BLM ABOUT BOP TEST AT 3:50 PM 12-31-02.

01/02/2003 CMIC: BOB LANGE

DRILLING F/ 4590' TO 5301' W/ SURVEYS. NO PROBLEMS AT REPORT TIME.