

## OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

## MISCELLANEOUS REPORTS ON WELLS

Oil Cons. Comm.  
Artesia Office

Submit this report in triplicate to the Oil Conservation Commission or its proper agent within ten days after the work specified is completed. It should be signed and sworn to before a notary public for reports on beginning drilling operations, results of shooting well, results of test of casing shut off, result of plugging of well, and other important operations, even though the work was witnessed by an agent of the Commission. Reports on minor operations need not be signed and sworn to before a notary public. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of report by checking below.

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON REPAIRING WELL	
REPORT ON RESULT OF SHOOTING OR CHEMICAL TREATMENT OF WELL		REPORT ON PULLING OR OTHERWISE ALTERING CASING	
REPORT ON RESULT OF TEST OF CASING SHUT-OFF		REPORT ON DEEPENING WELL	
REPORT ON RESULT OF PLUGGING OF WELL		Report on plug back, set liner X	

September 26, 1949

Artesia, N. M.

Date

Place

OIL CONSERVATION COMMISSION,  
SANTA FE, NEW MEXICO  
Gentlemen:

Following is a report on the work done and the results obtained under the heading noted above at the \_\_\_\_\_  
**R. W. Fair** **Santa Fe** Well No. **1** in the \_\_\_\_\_  
 \_\_\_\_\_ Company or Operator Lease \_\_\_\_\_  
**SE-NW-NW** of Sec. **22**, T. **19S**, R. **26E**, N. M. P. M.,  
**Wildcat** Field, **Eddy** County.

The dates of this work were as follows: **July 21, 25, 29, 1949**

Notice of intention to do the work was (was not) submitted on Form C-102 on \_\_\_\_\_ 19\_\_\_\_  
 and approval of the proposed plan was (was ~~not~~) obtained. (Cross out incorrect words.) ( **Verbal** )

## DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

On July 21, hole was plugged back to 2176'. Bridge was set at 2250' and hole filled with boulders to 2194', cement plug was run from 2194' to 2176'.

On July 25, hole was bridged at 2154' and filled with boulders to 2146' and 68' of 7" casing was run as liner, this liner was cemented from 2146' to 2078'.

On July 29, cement and bridge was drilled from in and below liner and liner cement job was found to be good.

Witnessed by **Harold Kersey** **Kersey & Co.** **Partner**  
 \_\_\_\_\_ Name \_\_\_\_\_ Company \_\_\_\_\_ Title \_\_\_\_\_  
 Subscribed and sworn before me this **6th** day of **Oct** 19**49**  
**Martin H. Sanders** Notary Public  
 I hereby swear or affirm that the information given above is true and correct.  
 Name **Gus W. Arnold**  
 Position **Sup't.**  
 Representing **R. W. Fair**  
 \_\_\_\_\_ Company or Operator  
 My commission expires **6, 26, 51** Address **711 Dallas, Artesia, N. M.**

Remarks:

Name

Title