



County Eddy Depth 2100 Pool Artesia ✓

SCOUT REPORT
NEW MEXICO OIL CONSERVATION COMMISSION

Company John A. Yates Well No. 1 Lease State

Sec. 5 Twp. 19S Rge. 28E 2180 Feet from S Line, 2080 Feet from W Line

C-101 Approved: Land State Contractor W. J. Clancy ✓

Elevation 3536 Spudded 2-24-53 Completed 4-22-53

T. A	T. CF	Total Depth <u>2100</u>	P. B.
T. X	T. Full.	Top Pay <u>1925</u>	District <u>7</u>
B. X	T. Tu.	I. P. = <u>100</u>	BOPD
T. Del. Li.	T. DR	Base <u>5</u>	BO <u>1</u> Hrs.
T. Del. Sd.	T. Wich. Alb.	Choke:	Inch
T. Y	T. Abo	Tubing <u>2</u>	@ <u>2090</u> Ft.
T. SR	T. WC	Pressures: Tubing	Casing
T. Q <u>1505</u>	T. Hu.	GOR	Gravity <u>35</u>
T. GB <u>1925</u>	T. Per-Pe	Effective Perforations	
T. SA	T. Penn.		
T. Glo.	T. Strawn		
	T. Miss.	Acid & Shooting Record:	
	T. WF	From <u>Hydrofrac</u>	To
	T. Dev.	From <u>1000 gals</u>	To <u>1909-2100 C.H.</u>
	T. Sil.	From	To
	T. Mon.	From	To
	T. Simp.	From	To
	T. McK		
	T. Ell.		
	T. G.W.		
	T. Gr.	SHOWS	
	T.	S/ <u>1845-55</u>	
	T.	S/ <u>1909-18</u>	
	T.	S/	
	T.	S/	
	T.	S/	
	T.	S/	

CSG. & CEMENTING REC'D

Size	Feet	Sax Cement
<u>8 5/8</u>	<u>425</u>	<u>25</u>

Feb. 18	Rigging up cable tools		<u>1 2020 li</u>
	<u>prep sp.</u>		<u>TD 2100 sd.</u>
	<u>TD 425 R.H.</u>		<u>prep to Hydro.</u>
	<u>work</u>		<u>TD 7 sd testing</u>
MAR 11	<u>d 710 archy 7.5 ft.</u>		<u>Hyd 1000 gal</u>
MAR 1	<u>d 1125 archy</u>		<u>1909-2100</u>
MAR 25	<u>d 1755 R sh</u>		<u>TD 2100 sd y li</u>
	<u>d 1925 archy 7 ft.</u>		

[illegible]