

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.O.B.	
LAND OFFICE	
OPERATOR	1

DEC 12 1980

O. C. D.
ARTESIA, OFFICE

5a. Indicate Type of Lease
State ☒ For ☐
5. State Oil & Gas Lease No.
E 7668

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name
2. Name of Operator	E. Millman Pool Ut. Tr. 7
Sun Oil Company	8. Farm or Lease Name
3. Address of Operator	E. Millman Pool Ut. Tr. 7
P. O. Box 1861 - Midland, TX 79702	9. Well No.
4. Location of Well	1
UNIT LETTER F 1980 FEET FROM THE North 1980 FEET FROM	10. Field and Pool, or Wildcat
THE West LINE, SECTION 13 TOWNSHIP 19 S RANGE 28 E NMPM.	Millman (Q-G), East
11. Elevation (Show whether DF, RT, GR, etc.)	12. County
3379 GR	Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☒	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING O.V.S. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9-18-80 MIRU. POH W/RODS & PUMP.
9-19-80 LWR TBG TAGGED @ 2162. POH, RIH W/2-3/8 WS & FB PKR TO 1950. PREP TO ACDZ.
9-20-80 LWR PKR TO 2116, ATTEMPT LOAD HOLE W/5%KCL WTR, SPOT 42 GALS 15% NEHCL 2116-2020 USING SPOT VALVE, RAISE PKR TO 1930, PULL SPOT VALVE W/SAND LINE, UNABLE TO LOAD CSG. ACDZ PFS 2064-2116 W/700 GALS 15% NEHCL AND 30 RCN. BDP - 0, MAX 5000 MIN 1500. 5 HRS SWAB 9 BLAW, 1 BO, 2 BBLS to 1 BBL LAST 4 HRS. W/20% OIL CUT.
9-21-80 POH W/TBG & PKR. PERF 2054-2123, 1 JSP2F, 3 1/8 CSG GUN. RAN FB PKR AND 2-3/8 TBG.
9-22-80 CREW OFF.
9-23-80 FIH W/TBG, PKR TO 2126, DROP SPOT VALVE, SPOT 84 GALS ACID 2126-2054, RAISE PKR 1930. FISH SPOT VALVE W/SAND LINE. ACDZ PERFS 2054-2123 W/3500 GALS 15% NEHCL IN 5 STAGES. BDP 2200, MAX 2850, 4 HRS SWAB 9 BLAW, NO OIL OR GAS.
9-24-80 SWBNG-2 HRS., TRC OIL, SLIGHT GAS. LWR PKR THRU PERFS, RESET 1930. FRAC PERFS 2054-2123 W/30000 GALS GELLED 2% KCL WTR, 39750 LBS 20-40 SD. FLUSH TO BOTTOM PERFS W/2% KCL, NO INDIC. OF COMMUNICATION TO UPPER PERFS.
9-25-80 15 HRS SITP. SWBNG 5 HRS 16 BLW, 1/2 BO, SLIGHT GAS. FB PKR LOWR AND TAG FILL 2141 18' BELOW PERFS. POH W/2-3/8 TBG UNLOADING SUB AND TOP CONE FROM PKR. LEFT LWR PORTION OF PKR IN HOLE, SPEAR TO FISH PKR.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Doris Williams TITLE Accounting Assitant DATE 12-10-80

APPROVED BY W. A. Gussitt TITLE SUPERVISOR, DISTRICT # DATE DEC 15 1980

CONDITIONS OF APPROVAL, IF ANY:

9-26-80 RAN SPEAR, BUMPER SUB AND 2-3/8 TBG. TAG TOP OF PKR FISH 2136. PICK UP 14000 OVER WEIGH, SLIPPED OUT FISH, UNABLE TO REENGAGE. POH.
RAN NEW SPEAR, PMPD 25 BBLS 2% KCL WTR, ENGAGE FISH, PUMPED 30 BBLS 2% KCL. POH AND RECOVERED ALL FB PKR FISH. RAN 2-3/8 TBG AND HYDROSTATIC BAILER, TAG SD 2149, CO 2149-2168 PBD, POH, RECOVERED FRAC SD.
9-27- CREW OFF.
29-80
9-30-80 RAN 2-3/8 TBG, TS 1963. RAN NEW (66) RODS AND 1¼ PUMP.
10-1-80 RPT. DAY LATE.
10-2- WELL NOT PMPG - PREP MIRU.
10-3-80
10-4-80 MIRU. POH W/RODS AND PUMP.
10-5-80 LWR TBG, TAG FILL 2154, 31' BELOW PERFS, 12' ABOVE PBD. POH, RAN PKR ON 2-3/8 TBG, SET PKR 1950. 5 HR SWAB 5 BLW, ½ BO, STRONG GAS BLOW, RECOVERING LARGE AMOUNT FRAC SAND.
10-6-80 CREW OFF.
10-7-80 3 HRS SWAB. LWR AND TAG FILL 2150, 27' BELOW PERFS, RESET PKR 1995. 6 HRS. SWAB, TRACE OIL, 2 BLW, FE 1/8 BBL W/NO SAND ENTRY. LWR AND TAG FILL 2150. POH. PREP TO RUN PUMP.
10-8-80 RAN 2-3/8 TBG, TS 2025. RAN 66 ROD STRING W/1¼ PUMP.
10-9-80 BUMPED VALVES, PMPG OK.
10-10-
10-12-80 TESTING WELL.
10-13-
10-14-80 SI FOR TANK STORAGE
10-15-80 START PMPG, DID NOT PUMP
10-16-80 NO TEST
10-17-80 TESTING WELL
10-18-
10-27-80 BAD PUMP. SHUT DOWN - WAIT ON PULLING UNIT.
10-28-80 MIRU. PULLED RODS, RERAN RODS W/1¼ PUMP.
10-29-
11-27-80 TESTING WELL
11-28-80 24 HRS PUMPING - 15 BO, 18 BW, 102 MCF, GOR 1530/1.