

Roy Wyant

409-968-641



Oil / Gas
Consultant

State A-#1

2/28/94 Baber Well Service
Moved in Baber Well Service workover Riq. Bleed well down. Pulled bolts out of wellhead. tried to unseat packer, would not come loose. Shut down for the day.

3/1/94 Crew arrived on location 9:10 a.m. open well up, pumped 75 BBLs. water down tubing well on vacuum, jarred on packer. tubing came loose, pulled out of hole with 8982' of 2 3/8 J-55, left packer in hole, rigged up wireline, run in hole with 5 1/2 bridge plug set at 8975', could not get off plug, tried to get off plug until 5:30 p.m. left 4000#, pulled on wireline, shut down for the day.

3/2/94 Crew arrived on location at 8:10 a.m. worked with wireline for 45 minutes, pulled off plug P.O.H. with wireline and set tools, picked up dump baler, R.I.H. dumped 2 sks cement on plug. P.O.H. with baler, Rigged down wireline, Dug out wellhead, Pulled the wellhead. waited 3 hrs. on truck to rig up casing jacks. Welded on 5 1/2 sub. Rigged up casing jacks. Picked up on casing weight 40,000 Casing was parted Tried to get slips off casing, Casing parted in slips, dropped casing down hole on top of fish, shut down for the day.

3/3/94 Crew arrived on location at 8:10 a.m. rigged down casing jacks picked up center spear, picked up casing, P.O.H. with 2565' 5 1/2 casing, Rigged down casing tongs and tool at 2:30 P.M. State Man on location. He said that we had to fish casing down to 7,000' or perforate and squeeze at same depth. went on day work at 2:30 p.m. rented 2800' 2 7/8 N-80 tubing from Small Fishing tools, picked up center spear and bumped sub. Picked up 2 7/8 tubing to top fish. Tried for approx. 2 hrs. to get in top of fish. could not get fish. Tool went outside, P.O.H. layed down 2 7/8 tubing, Closed well in for the day.

3/4/94 Crew arrived on location 8:15 a.m. R.I.H. with 2 3/8 muleshoe and bent 1 ft. of tubing, and 2 3/8 tubing. Tried for approx. 2 hr. to get in top of 5 1/2 casing. Could not get top of fish. Kept going outside of 5 1/2 casing. Pulled 3 stand tubing shut down at 2 P.M. Left location 2450' 2 3/8 tubing in hole B.O.P. on well and wellhead on well Rest of the 2 3/8 tubing was in the derrick, 5 1/2 casing on location.