

NUMBER OF COPIES RECEIVED		3
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
TRANSPORTER	OIL	
	GAS	
PRODUCTION OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company <b>G. W. Strake</b>				Address <b>P. O. Box 837, Winters, Texas</b>			
Lease <b>State "A"</b>	Well No. <b>2</b>	Unit Letter <b>D</b>	Section <b>36</b>	Township <b>19S</b>	Range <b>28E</b>		
Date Work Performed <b>February 20, 1962</b>	Pool <b>Wildest</b>		County <b>Eddy</b>				
THIS IS A REPORT OF: (Check appropriate block)							
<input type="checkbox"/> Beginning Drilling Operations		<input checked="" type="checkbox"/> Casing Test and Cement Job		<input type="checkbox"/> Other (Explain):			
<input type="checkbox"/> Plugging		<input type="checkbox"/> Remedial Work					
Detailed account of work done, nature and quantity of materials used, and results obtained.							
<p><b>1/30-2/18/62</b> Drilled 6-3/4" hole to total depth of 4874' KDB. Ran Lane Wells Gamma Ray and Acoustic Log and Focused Log.</p> <p><b>2/19/62</b> Plugged back to 3479' KDB with 110 sacks of cement. (Interval of cement plugs shown on previous Plug Back Form C-103)</p> <p><b>2/20/62</b> Ran 3466.46' of 4-1/2", 9.5#, J-55, R-2, 8 Rd. Thd. casing and set at 3479.68' KDB. Cemented with 100 sacks of regular cement. Cement preceded with 1,000 gallons of HOWCO mud flush. Plug down at 1:00 P.M. MST. W.O.C.</p> <p><b>2/22/62</b> Nipped up and tested 4-1/2" casing at 4:00 P.M. MST with 1500 psi for 30 minutes with no loss in pressure.</p>							
Witnessed by <b>Joe A. Vancil</b>		Position <b>Engineer</b>		Company <b>G. W. Strake</b>			
FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY							
ORIGINAL WELL DATA							
D F Elev.	T D	P BTD		Producing Interval		Completion Date	
Tubing Diameter		Tubing Depth		Oil String Diameter		Oil String Depth	
Perforated Interval(s)							
Open Hole Interval				Producing Formation(s)			
RESULTS OF WORKOVER							
Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD	
Before Workover							
After Workover							
OIL CONSERVATION COMMISSION				I hereby certify that the information given above is true and complete to the best of my knowledge.			
Approved by <b>M. L. Armstrong</b>				Name <b>C. R. Mote</b>			
Title <b>OIL AND GAS INSPECTOR</b>				Position <b>Supt.</b>			
Date <b>FEB 24 1962</b>				Company <b>G. W. Strake</b>			