

(SUBMIT IN TRIPLICATE)

UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4. Approval expires 12-31-60.	LA JANA
Land Office	1 4
Lease No. 144-06 7896	39,1

JAM	-

SUNDRY NOTICES A	ND REPORTS ON WELLS
NOTICE OF INTENTION TO DRILL NOTICE OF INTENTION TO CHANGE PLANS NOTICE OF INTENTION TO TEST WATER SHUT-OFF NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL NOTICE OF INTENTION TO SHOOT OR ACIDIZE NOTICE OF INTENTION TO PULL OR ALTER CASING NOTICE OF INTENTION TO ABANDON WELL	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

		7	***************************************	January 9	1964 19
Peder Well N	No. 1	is located 660 ft. from	$m_{-1} \left\{ \begin{array}{c} S \\ S \end{array} \right\}$ line ar	nd 1980 ft. from E	line of sec. 19
WE/L.	Sec 19	18-5	33-E	100716	7
	(1/2 Sec. and Sec. No.)	(Twp.)	(Range)	(Meridian)	
Straight.	(Field)	(County	or Subdivision)	(State or	Territory)

The elevation of the derrick floor above sea level is t.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Carper Drilling Co. reached TD 3805' 7-7/8" hole at 11:15 PM, Jamery 6, 1966.

Then 121 joints and 1 est joint, 3793' of 6-1/2° 9.506 J-55 STMC enging, set and commented at 380h'. DV tool at 605'. Commented first stage with 375 coaks Inser with h5 gel and second stage with 75 seeks Inser with h5 gel. Complete at 5:00 AM, Jamesry 8, 196k. MOG 18 hours. To indicated top of comment at 300'. Tested enging with 15006, 30 min. CK. Drilled DV tool. Tested coming with 15006, 30 min. CK.

I understa	nd that this	plan of work	must receiv	e approval in writ	ing by the Geologic	cal Survey	y before operations may be commenced.	
	Ben 670							
		·			Ву		ORIGINAL SIGNIED BY C. D. BORLLING	
					Title	Ares	Production Hansger	